



Office of the President
Willis Holcombe Center
Phone 954-201-7401
Fax 954-201-7357

www.broward.edu

BROWARD COLLEGE

Define yourself.

To: Members of the Board of Trustees

From: J. David Armstrong Jr., President

Date: January 27, 2009

Place: Regular Meeting of the Board of Trustees
Broward College
A. Hugh Adams Central Campus, Bldg. 17, Rm. 425/426
3501 S. W. Davie Road
Davie, FL

Subject: Agenda Item VIII-A-Project Status Report

Brief Description:

The Project Status Report contains the college wide project status report listing the active construction projects in the college.

Benefit to BCC:

Maintaining a college wide project status report allows the Facilities Department to monitor the progress of all projects throughout the college to meet the requirements and needs of the programs and their support staff.

Relationship to College Master Plan:

Goal 8 - Make strategic choices about instructional programming and resources.

Board Agenda Approved: _____
Date: _____

Agenda Item VIII-A
Enclosure _____

**BOARD OF TRUSTEES
AGENDA TRANSMITTAL SHEET**

To: J. David Armstrong, Jr., President

Date: January 27, 2009

From: William D. Pennell, CFO/VP Facilities

Subj: Project Status Report, Collegewide

Issue: Project Status Report is updated each month and presented to the District Board of Trustees to keep them informed of all construction projects at the College.

Background/Analysis: The Project Status Report is updated each month and presented to the District Board of Trustees to keep them informed of all construction projects at the College.

Fiscal Impact: N/A


Francisco Reyes
AVP, Facilities Management


William D. Pennell
CFO/VP Facilities

Staff Position: FOR INFORMATION ONLY

THIS RECOMMENDED ACTION MEETS THE FOLLOWING ELEMENT(S) OF THE COLLEGE'S MISSION STATEMENT:

- | | |
|---|---|
| <input checked="" type="checkbox"/> Providing high quality educational programs | <input checked="" type="checkbox"/> Providing high quality services |
| <input type="checkbox"/> Providing for affordability to a diverse community of learners | <input type="checkbox"/> Providing for accessibility to a diverse community of learners |
| <input type="checkbox"/> Commitment to student achievement | <input type="checkbox"/> Commitment to lifelong learning |
| <input checked="" type="checkbox"/> Commitment to academic excellence | <input checked="" type="checkbox"/> Providing use of current technology |

BRIEFLY DESCRIBE HOW THIS RECOMMENDATION ACHIEVES THE ABOVE ELEMENT(S) IN THE COLLEGE'S MISSION STATEMENT:

Minority Firm: Yes ___ No ___ N/A x

Broward Firm: Yes ___ No ___ N/A x

**BROWARD COLLEGE
PROJECT STATUS REPORT**

JAN 27 2009

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<p>PROJECT ADMINISTRATOR CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON</p> <p>JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL</p> <p>MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM</p>										
<p>1/15/2009</p>										
<p>A. Hugh Adams - Central Campus</p>										
1000-N06-01	JR	CONSTRUCTION	PARKING GARAGE	PGAL, BALFOUR BEATTY, CARTAYA	08/07	10/09	\$19,200,000	\$19,200,000	YES	CONSTRUCTION HAS BEGUN
1000-R07-02	JR	CONSTRUCTION	CENTRAL CAMPUS WIDE BACKFLOW PREVENTERS, PHASE II	T & G	12/08	02/09	\$100,000	\$100,000	YES	WORK IN PROGRESS
1000-R08-02	DF	CONSTRUCTION DOCUMENTS	INSTALL WELLS FOR COOLING TOWERS	PROCON CCI	01/09	06/09	\$300,000	\$300,000	YES	DESIGN DRAWINGS IN PROCESS
1000-R09-01	JA	DESIGN DEVELOPMENT	CENTRAL CAMPUS SITE WALK WAY LIGHTING DESIGN	PROCON	10/08	04/09	TBD	TBD	NO	AWAITING ISSUANCE OF PO
1002-R08-01	JR / JM	OCCUPANCY	BLDG 2 - RM 110 / BLDG 5 RM 226 FLEX CLASSROOM	RODRIGUEZ WORKSPACE T&G	11/08	01/09	\$62,144	\$62,144	YES	CONSTRUCTION IS 95% COMPLETE, PUNCH LIST ITEMS REMAIN
1004-R04-03	JR	UNDER CONSTRUCTION	BLDG -4, BAILEY HALL ELEVATOR RENOVATION	RODRIGUEZ T & G	06/08	02/09	\$339,962	\$339,962	YES	AWAITING FINAL INSPECTION
1004-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG -4, BAILEY HALL - ENTRANCE SIGN REPLACEMENT DATA/ELECTRICAL COMPONENTS	HIGH-TECH SIGNS	06/07	08/09	\$94,000	\$94,000	NO	WAITING ON PROPOSAL FROM THE ARCHITECT.
1004-R07-02	JR	COMPLETE	BLDG -4, BAILEY HALL PATIO REMODELING	SALTZ MICHELSON T & G	07/08	11/09	\$256,000	\$200,000	YES	PROJECT COMPLETE
1004-R08-01	JR	CONSTRUCTION DOCUMENTS	BLDG 4 - ADA BATHROOM RENOVATION	SALTZ MICHELSON HORUS	07/08	07/09	370000	370000	NO	AWAITING ISSUANCE OF PO
1006-M06-02	JR	DESIGN DEVELOPMENT	BLDG -6, ADDITION, INCLUDING ELEVATOR/BATHROOM TOWER	CARTAYA & ASSOCIATES KAUFMAN LYNN	07/08	01/10	\$8,852,319	\$6,174,088	YES	DESIGN DEVELOPMENT IS 100% COMPLETE AND UNDER REVIEW
1006-M06-03	JR	DESIGN DEVELOPMENT	BLDG -6, OFFICE REMODEL	CARTAYA & ASSOCIATES	07/08	09/09	\$3,336,468	\$2,337,848	YES	DESIGN DEVELOPMENT IS 100% COMPLETE AND UNDER REVIEW
1007-R09-01	CF	CONSTRUCTION DOCUMENTS	BLDG. 7 - VACUUM PUMP REMODEL AND REPAIR WORK	PROCON ENGINEERING	TBD	TBD	TBD	TBD	NO	THE ENGINEER HAS COMPLETED THE CONSTRUCTION DOCUMENTS. THEY ARE CURRENTLY BEING REVIEWED BY MEP AND THE CONTRACTOR. AWAITING FUNDING.
1010-N01-05	JR	CONSTRUCTION DOCUMENTS	BLDG -10, ELEVATOR/STAIR TOWER / ADA RESTROOMS	SALTZ MICHELSON CCI	07/07	12/09	\$500,000	\$400,000	YES	80% CONSTRUCTION DOCUMENTS RECEIVED AND BEING REVIEWED BY COLLEGE
1016-R09-01	JA	COMPLETE	BLDG 16 AND BLDG 2 LIGHTNING PROTECTION FOR	CCI	11/08	12/08	\$31,155	\$31,155	YES	COMPLETE
1017-R07-03	JR	SCHEMATIC DESIGN	BLDG 17 - RELOCATION OF EXISTING COFFEE SHOP	RODRIGUEZ, PORRAS, CCI	TBD	TBD	TBD	TBD	YES	CCI IS CURRENTLY PRICING THE JOB
1017-R07-02	JR	COMPLETE	BLDG 17- WALLPAPER REPLACEMENT.	CCI	12/08	12/08	\$43,000	\$43,000	YES	WORK COMPLETED DURING WINTER BREAK
1017-R08-01	JR	UNDER CONSTRUCTION	4TH FLOOR LIBRARY REMODEL	RODRIGUEZ, PORRAS, CCI	10/08	02/09	\$500,000	\$500,000	YES	PROJECT IS 85% COMPLETE
1017-R08-02	RD	CONSTRUCTION	BLDG 17 VOICE FIRE ALARM SYSTEM	INTEGRATED FIRE	08/08	04/09	\$83,000	\$83,000	YES	CONSTRUCTION IS 75% COMPLETE
1022-M06-01	JR	PLANNING	BLDG -22, INSTITUTE OF PUBLIC SAFETY REMODELING	STH	07/08	07/10	\$7,820,937	\$5,665,843	YES	SCHEMATIC DESIGN IS UNDER REVIEW.

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR										
1023-R04-01	JR	CONSTRUCTION DOCUMENTS	CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL	TBD	TBD	TBD	TBD	YES	CM IS WORKING ON PRICING
1023-R08-01	RD/CF	CONSTRUCTION DOCUMENTS	B-23, ADA RAMP	EAC ENGINEERS RODRIGUEZ, PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	PLANS PREPARED BY ARCHITECT. CURRENTLY BEING REVIEWED BY MEP AND CONTRACTOR.
1026-R07-01	DF	COMPLETE	REPLACE 400 TON CHILLER WITH NEW 800 TON CHILLER	KAPLAN, T&G	06/08	12/08	\$600,000	\$600,000	YES	PROJECT COMPLETE
A. Hugh Adams - Central Campus										
Projects on Hold Status -										

AGENDA ITEM V111-A

JAN 27 2009

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
Willis Holcombe - Center DOWNTOWN 1/15/2009										
1100-R05-01	FH/JR	RFP	BLDG -31, 5TH AND 6TH FLOOR REMODELING PHASE 2 - ADA TOILET ROOM MODIFICATIONS	M.C. HARRY	06/07	10/10	Phase 1 - \$3,400,000 Phase 2 - \$1,200,000	TBD	NO	ARCHITECTS CONTRACT IS GOING TO THE FEBRUARY BOARD
1100-R06-01	JR	UNDER CONSTRUCTION	BLDG -31, ELEVATOR REPLACEMENT	LOUIS AGUIRRE MOTION ELEVATORS CCI HANSON	11/08	05/09	\$346,000	\$346,000	YES	MAIN ELEVATOR HAS BEEN COMPLETED. 2ND ELEVATOR WILL BE FINISHED IN MAY.
1133-R07-01	FH	PH 2 - CONSTRUCTION DOCUMENTS	BLDG -33, 12th FLOOR LOBBY RENOVATIONS	RODRIGUEZ, CCI JC WHITE	12/06	06/09	\$155,000	\$110,000	PHASE 1 - YES PHASE 2 - YES	SMALL DISPLAY CASE HAS BEEN COMPLETED. LARGE CASE IS PENDING REDESIGN
1133-R07-03	MH	CONSTRUCTION DOCUMENTS	BLDG -33, 1ST FLOOR TESTING CENTER & ARCHITECTURE STUDIO	RODRIGUEZ, T&G, PROCON	01/09	07/09	\$260,000	\$260,000	YES	CONSTRUCTION SCHEDULE BEING REVIEWED.
Willis Holcombe Center - DOWNTOWN Campus Projects and Projects on Hold Status										
1131-R07-01	FH	PLANNING	BLDG-31, ENCLOSED VAULT	SALTZ, MICHELSON CCI	05/07	TBD	TBD	TBD	NO	IN PLANNING
1131-M08-01	JM	PLANNING	BLDG 31 - STUDENT SERVICES, 1ST FLOOR CONFERENCE ROOM/LOBBY	JC WHITE	08/08	TBD	TBD	TBD	NO	PENDING FUNDING
1133-R08-02	DF	PLANNING	BLDG 31 - REPLACE TOILETS & RENOVATION	CCI	09/08	TBD	\$250,000	TBD	NO	PLANNING SCOPE OF WORK AND BUDGET. AWAITING FUNDING.
1133-M08-02	JM	PLANNING	BLDG 33-5TH FLOOR - GRAPHIC DESIGN PHOTO LAB	JC WHITE	02/08	TBD	TBD	TBD	NO	QUOTE ISSUED TO CAMPUS DEPT. WAITING ON FUNDING

SEND ITEM V 111-A

JAN 27 2009

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

JAN 27 2009

AGENDA ITEM VIII-A

PROJECT ADMINISTRATOR		CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL		MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM		ENCLOSURE		
Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
North Campus										
1/15/2009										
2000-N09-02	CF	PLANNING	MAIN ROAD - TRAFFIC CONTROL / FLASHING YELLOW LIGHT/SIGNAGE AND RELOCATION OF CROSSWALK	GERRITS ARROL ASPHALT	03/09	06/09	TBD	TBD	NO	AWAITING QUOTE FOR FLASHING LIGHT AND SIGNAGE.
2000-N09-03	CF/JM	UNDER CONSTRUCTION	JUNIOR ACHIEVEMENT	HIRSCH ARCHITECTS / MEP STRUCTURAL / STILES CONSTRUCTION	04/07	06/09	\$50,000	\$50,000	NO	AWAITING PO FOR WALL MURAL. FURNITURE LAYOUT BEING REDESIGNED.
2000-R09-04	CF / RD	PLANNING	CAMPUS WIDE - NEW LOCKS	HORUS CONSTRUCTION	03/09	08/09	\$30,000	\$30,000	YES	IN PROCESS OF CHANGING LOCKS FOR ADA COMPLIANCE. AWAITING SUBMISSION OF QUOTE FROM THE CONTRACTOR AND SOUTHERN LOCK.
2000-R07-02	FH / CF	DESIGN DEVELOPMENT	NORTH TELECOM TOWER PHASE 1 - DEMO & TOWER REPORT PHASE 2 - TOWER REPAIR/REPLACEMENT	CCI / KCI TECHNOLOGIES/ T-MOBILE	TBD	TBD	\$250,000	\$250,000	NO	REVISED SITE LEASE AGREEMENT SUBMITTED TO COLLEGE ATTORNEY FOR REVIEW. AWAITING RESPONSE.
2000-R07-03	CF	UNDER CONSTRUCTION	NORTH CAMPUS - WATER SYSTEM SURVEY STUDY & RENOVATION PHASE - 14, LOOPING BUILDING 50	MILLER LEGG/ STONER / CCI	12/08	01/09	\$142,369	\$142,368	YES	NEW PIPE INSTALLED IN ROADWAY DURING THE HOLIDAY BREAK. AWAITING INSPECTIONS AT CONNECTIONS.
2000-R08-02	DF	DESIGN DEVELOPMENT	INSTALL WELL & PUMP FOR COOLING TOWER	NALCO CCI	TBD	TBD	\$75,000	\$75,000	YES	DESIGN DRAWINGS IN PROCESS.
2000-R08-04	RD / CF	DESIGN DEVELOPMENT	NORTH CAMPUS - BALCONIES/RAMP AND RAILING WALKWAY REPAIRS	RJ. BEHAR & CO.	TBD	TBD	\$34,540	\$34,540	YES	DESIGN DEVELOPMENT IN PROCESS.
2000-R08-01	JA	DESIGN DEVELOPMENT	NORTH CAMPUS SITE WALKWAY LIGHTING DESIGN AND CONSTRUCTION	PROCON	10/08	03/09	TBD	TBD	NO	LIGHT SURVEY COMPLETED. DESIGN DEVELOPMENT WILL BE COMPLETED IN FEBRUARY.
2000-R07-01	MC	PLANNING	BLDG -46, STUDENT LIFE, SATELLITE DISH	TOTAL SATELLITE SYSTEMS	TBD	TBD	\$5,000	\$5,500	YES	DISH NETWORK PREPARING INSTALLATION PROPOSAL
2041-R04-01	FH / CF	UNDER CONSTRUCTION	BLDG -41, EXTERIOR ENVELOPE AND ROOF WATER PROOFING	SALTZ MICHELSON T & G ADVANCE ROOFING RODRIGUEZ	05/07	10/08	\$280,000	\$280,000	YES	PHASE ONE - ROOFING IS COMPLETE. PHASE TWO - STUCCO IS AWAITING FUNDING.
2041-R09-01	CF	PLANNING	BLDG 41 - CONFERENCE ROOM / SCANNING ROOM.REMODEL	PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	100 % CONSTRUCTION DOCUMENTS WERE PREPARED BY THE ARCHITECT. 50% CONSTRUCTION DOCUMENTS ARE BEING REVIEWED BY MEP.
2041-R09-02	CF	PLANNING	BLDG 41 - VISION CARE LOBBY CARPET	LCOX FLOORING	01/09	01/09	\$10,374	\$10,374	NO	AWAITING THE ISSUANCE OF THE PURCHASE ORDER. CARPET SCHEDULED FOR INSTALLATION DURING MLK HOLIDAY WEEKEND.

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR										
			CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL		MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM				
2062-R09-03	CF	UNDER CONSTRUCTION	BLDG 62 - SOUTH SIDE - TREE REMOVAL AND SIDEWALK REPAIR	FASTRACK MCI	12/08	03/09	\$12,392	\$12,392	NO	AWAITING THE ISSUANCE OF THE PURCHASE ORDER FOR THE SIDEWALK REPAIR.
2062-R08-04	RD/CF	UNDER CONSTRUCTION	BLDG 62 - NORTH SIDE - TREE ROOT REMOVAL AND SIDEWALK INSTALLATION	R. J. BEHAR / FASTRACK MCI	02/09	04/09	TBD	TBD	NO	SIDEWALK DESIGN PREPARED. CONTRACTOR PREPARING PRICING.
2063-R07-01	CF	PLANNING	CAMPUS WIDE - CHLORINATION STATION - CITY OF MARGATE	TBD	TBD	TBD	TBD	TBD	NO	BEGINNING EFFORTS TO COORDINATE THE INSTALLATION OF A CHLORINATION STATION WITH THE CITY OF MARGATE.

AGENDA ITEM V111-A

JAN 27 2009

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAVYER MC - MIKE COVAL	MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM					
North Campus										
2000-R07-01	DF	PLANNING	Campus Projects and Projects on Hold Status NORTH CAMPUS- CHILLER ADDITION	KAPLAN	TBD	TBD	\$1,000,000	\$1,000,000	NO	REVIEWING RECOMMENDATIONS FOR CHANGE IN SCOPE TO ADD CHILLER.
2046-R07-03	CF	PLANNING	BLDG - 46 ADMISSIONS & REGISTRATION REMODELING	RODRIGUEZ PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING FOR ARCHITECT TO BEGIN REDESIGNING NEW OFFICE SPACE LAYOUT.
2041-M07-01	FH	PLANNING	BLDG -41, RADIOLOGY PROGRAM EQUIPMENT RELOCATION	TBD	TBD	TBD	TBD	TBD	NO	CAMPUS ISSUE. PROJECT PENDING.
2046-R07-02	MC	PLANNING	BLDG -46, KITCHEN GAS CONTROL REPLACEMENT	IMPERIAL ELECTRIC	06/07	TBD	TBD	TBD	NO	FA COMPLETE. COMPLETED FA TESTS AND PROVIDING INFORMATION TO PREPARE ELECTRICAL SPECIFICATION.
2041-R07-01	TBD	PLANNING	BLDG -41, ELEVATOR LOBBY SIGNAGE	DESIGNER SIGNS	TBD	TBD	TBD	TBD	NO	A CAMPUS ISSUE. DEPARTMENT DEAN HAS PROPOSAL TO SUBMIT TO PURCHASING.
2049-R09-01	CF	PLANNING	BLDG 49- NEW DOOR INSTALLATIONS	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2041-R09-02	CF	PLANNING	BLDG. 41 - REMOVE HALLWAY CARPET AND VCT	LCOX FLOORING	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2050-R09-01	CF	PLANNING	BLDG. 50 ELEVATOR CAB	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2060-R09-03	CF	PLANNING	BLDG 60 - OFFICE AREA NEW CARPETING	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
2060-R09-04	CF	PLANNING	BLDG-60, OMNI RESTROOM RENOVATION - ADA COMPLIANCE PHASE 1	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING FOR AC UNIT
2060-R09-05	CF	PLANNING	BLDG. 60-400 & 60-500 INSTALLATION OF NEW LATERAL - PHASE 15 - CONTINUANCE OF WATER MAIN PROJECT	MILLER LEGG/ STONER / CCI	TBD	TBD	TBD	TBD	NO	ENGINEER HAS SUBMITTED PROPOSAL TO DESIGN THE INSTALLATION OF A WATER LATERAL TO SERVE BUILDINGS 60-300 AND 60-400. AWAITING FUNDING.
2063-R07-01	MH	PLANNING	BLDG -63, CHILD CARE CENTER ACCESS CONTROL	SECURITY ONE CCI	10/07	TBD	\$35,000	\$33,000	YES	PROJECT PENDING FUNDING
2000-N09-03	CF	PLANNING	CAMPUS WIDE - MISC. NEW DOORS AND VENTS	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.

AGENDA ITEM VIII-A

JAN 27 2009

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GWP	Project P.O.	Notes
PROJECT ADMINISTRATOR		CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL	MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM					
Maroone Automotive Center										
36101-R07-02	MC	PLANNING	1/15/2009 BLDG 101, AUTOMOTIVE, ELECTRICAL MODIFICATION	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
36101-R08-01	MH	CONSTRUCTION DOCUMENTS	BLDG 101 CLASSROOM PARTITION REPLACEMENT	SALTZ MICHELSON	TBD	TBD	TBD	TBD	NO	CONSTRUCTION DOCUMENTS ARE 90% COMPLETE.
36101-R08-02	MH	DESIGN DEVELOPMENT	NEW CHILLER AND COOLING TOWER	HANSON CCI	TBD	TBD	\$400,000	\$400,000	NO	DESIGN DRAWINGS ARE 80% COMPLETE
36101-R09-01	MH	PLANNING	BLDG 101 - INSULATED GARAGE DOORS	CCI	TBD	TBD	\$34,000	\$34,000	YES	DOOR SELECTION IN PROGRESS
36102-R08-01	MH	RFP	BLDG 102 MARINE TECHNOLOGY CLASSROOMS & OFFICES	TBD	TBD	TBD	TBD	TBD	NO	RFP HAS BEEN SENT TO PURCHASING

AGENDAIEM V111-A

JAN 27 2009

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/CWP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL	MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM					
Judson A. Samuels - South Campus			1/15/2009							
3000-R07-02	JA	DESIGN DEVELOPMENT	SOUTH-CAMPUS, NORTH LOT PARKING LIGHTS	PROCON	05/09	10/09	TBD	TBD	NO	STUDY HAS BEEN COMPLETED AND APPROVED. ENGINEER IS WORKING ON DESIGN.
3000-R08-02	DF	DRAWINGS	INSTALL WELL FOR COOLING TOWER	PROCON CCI	TBD	TBD	\$60,000	\$60,000	NO	AWAITING DRAWINGS
3000-R08-04	MH	PLANNING	PARKING LOT IMPROVEMENTS	T&G	TBD	TBD	TBD	TBD	NO	PROPOSAL UNDER REVIEW
3000-R08-05	MH	COMPLETE	WEST CAMPUS ENTRANCE ROAD IMPROVEMENTS	EAC STONER	09/08	11/08	\$15,515	\$15,515	YES	PROJECT COMPLETE
3000-R08-06	MH	CONSTRUCTION DOCUMENTS	EAST CAMPUS ENTRANCE ROAD IMPROVEMENTS	EAC STONER	09/08	03/09	\$40,605	\$40,605	YES	SURVEY IS COMPLETE. ENGINEERING IN PROGRESS.
3068-M07-02	MH / JM / MC	CONSTRUCTION	BLDG 68A - 2ND FLOOR TESTING	RODRIGUEZ T&G PROCON	12/08	03/09	\$152,000	\$152,000	YES	CONSTRUCTION IN PROGRESS. NEW FURNITURE SCHEDULED TO BE DELIVERED IN FEBRUARY.
3068-M08-01	MH/JM	PRE CONSTRUCTION	BLDG-68A, 1ST FLOOR REGISTRATION, LOBBY NEW CARPET AND FURNITURE	OFFICE ELEMENTS INTERFACE CARPET, KI	01/09	01/09	\$48,000	\$48,000	YES	CARPET AND FURNITURE INSTALLATION SCHEDULED FOR JANUARY.
3068-R08-03	MH	PLANNING	BLDG 68 WINDOW REPAIR	T & G	TBD	TBD	\$100,000	\$100,000	NO	WAITING ON PRICING
3070-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG-70, POWER UPGRADE	LOUIS AGUIRRE CCI	06/09	12/09	\$100,000	\$75,000	NO	100% CONSTRUCTION DOCUMENTS RECEIVED AND UNDER REVIEW.
3072-M06-01	MH/JM	CONSTRUCTION DOCUMENTS	BLDG -72, REMODEL SOUTH	HANSON PIRTLE	07/09	12/10	\$9,000,000	\$9,500,000	NO	100% CONSTRUCTION DOCUMENTS BEING REVIEWED
3072-R09-01	MH	CONSTRUCTION	BLDG-72 RE-ROOFING	ADVANCED ROOFING	12/08	01/09	\$418,903	\$418,903	NO	CONSTRUCTION BEGAN 12/19
3073-R07-01	MH	PLANNING	BLDG-73, CHILD CARE CENTER SECURITY ACCESS	TBD	TBD	TBD	\$20,000	\$18,000	NO	PROPOSAL UNDER REVIEW
3099-M08-02	JM / MC	PLANNING	BLDG 99 - LOBBY COMPUTER TABLES	PARAMOUNT OFFICE	11/08	02/09	\$10,000	\$10,000	NO	AWAITING ISSUANCE OF PO FOR FURNITURE AND WAITING QUOTE FOR ELECTRICAL WORK UNDER CONSTRUCTION. 90% COMPLETE.
3099-R08-02	MH	CONSTRUCTION	BLDG 99 - NEW ROOF EXHAUST FAN	ADVANCED ROOFING	07/08	02/09	\$9,972	\$9,972	YES	WAITING ON MEP REVIEW
Judson A. Samuels - South Campus			Campus Projects and Projects on Hold Status							
3067-R08-01	MH	PLANNING	BUILDING 67 BOOKSTORE WINDOW REPLACEMENT	T & G	TBD	TBD	TBD	TBD	NO	CM PROPOSAL IS UNDER REVIEW
3099-R08-01	MC/JA	PLANNING	BLDG 99 - UPGRADE ELECTRICAL SRVC TO SIMULATORS IN HANGER	TBD	TBD	TBD	\$25,000	\$25,000	NO	WALK THRU BEING SCHEDULED
3099-R04-01	MH	CONSTRUCTION DOCUMENTS	TARMACK FOR 727 JET	SALTZ MICHELSON/ICCI	TBD	TBD	\$300,000	\$300,000	NO	CM PROPOSAL IS UNDER REVIEW
3099-M08-02	MH	CONSTRUCTION DOCUMENTS	BLDG 99 - REMODEL RM 134 & 135	TBD	TBD	TBD	TBD	TBD	NO	MEP PLAN REVIEW COMPLETED

AGENDA ITEM VIII-A

JAN 27 2009

CLOSURE

**BROWARD COLLEGE
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
Miramar Town Center										
37100-N04-01	MH/JM	UNDER CONSTRUCTION	1/15/2009 MIRAMAR TOWN CENTER	BROWARD COUNTY T&G	12/06	02/09	\$4,039,000	\$500,000	YES	SCIENCE LAB PLUMBING IS 95% COMPLETE. AWAITING CITY APPROVAL.
Tigertail Lake Water Sports Center										
3400-R09-01	JA	COMPLETE	1/15/2009 INSTALL LIGHTNING MITIGATION SYSTEM	CCI	09/08	11/08	\$36,810	\$36,810	YES	COMPLETE
3439-N08-01	JR	UNDER CONSTRUCTION	1/15/2009 PARKING LOT EXPANSION	R. J. BEHAR, CCI	02/08	04/10	\$104,000	\$90,000	YES	PROJECT IS 60% COMPLETE. WAITING ON COUNTY PERMITTING TO BE APPROVED.
College Wide and Pending Projects										
0000-R01-01	JT	PLANNING	1/15/2009 COLLEGE WIDE - SIGNAGE: BUILDING IDENTIFICATION & DIRECTIONAL SIGNS	TBD	TBD	TBD	\$200,000	\$200,000	NO	RFQ UNDER REVISION
0000-R08-03	JR	PLANNING	COLLEGE WIDE - WATER/SEWAGE PROTECTION	TBD	TBD	TBD	TBD	TBD	NO	PREPARING SCOPE OF WORK. PROJECT NOT FUNDED.
0000-R07-02	MM	PLANNING	COLLEGE WIDE - ACCESS CONTROL	TBD	TBD	TBD	\$50,000	\$50,000	NO	WAITING FOR ISSUANCE OF RFP

AGENDA ITEM V111-A

JAN 27 2009

ENCLOSURE _____