

Office of the President
Willis Holcombe Center
Phone 954-201-7401
Fax 954-201-7357

www.broward.edu

BROWARD COLLEGE

Define yourself.

To: Members of the Board of Trustees

From: J. David Armstrong Jr., President

Date: March 23, 2010

Place: Regular Meeting of the Board of Trustees
Broward College
A. Hugh Adams Central Campus
3501 S.W. Davie Road - Building 17, Room 425/426
Davie, FL

Subject: Agenda Item IX-A - Project Status Report

Brief Description:

The Project Status Report contains the college wide project status report listing the active construction projects in the college.

Benefit to BC:

Maintaining a college wide project status report allows the Facilities Department to monitor the progress of all projects throughout the college to meet the requirements and needs of the programs and their support staff.

Relationship to College Master Plan:

Goal 5 - Quality Improvement and Accountability

FOR INFORMATION PURPOSES

Board Agenda Approved: _____
Date: _____

Agenda Item IX-A
Enclosure _____

**BOARD OF TRUSTEES
AGENDA TRANSMITTAL SHEET**

To: J. David Armstrong, Jr., President

Date: February 23, 2010


From: William D. Pennell, CFO/VP for Facilities


Subj: Project Status Report, Collegewide

Issue: Project Status Report for review by the District Board of Trustees

Background/Analysis: The Project Status Report is updated each month and presented to the District Board of Trustees to keep them informed of all construction projects at the college.

Fiscal Impact: N/A


Francisco Hoyos
AVP, Facilities Management


William D. Pennell
CFO/VP Facilities

Staff Position: FOR INFORMATION ONLY

THIS RECOMMENDED ACTION MEETS THE FOLLOWING ELEMENT(S) OF THE COLLEGE'S MISSION STATEMENT:

<input checked="" type="checkbox"/> Providing high quality educational programs	<input checked="" type="checkbox"/> Providing high quality services
<input type="checkbox"/> Providing for affordability to a diverse community of learners	<input type="checkbox"/> Providing for accessibility to a diverse community of learners
<input type="checkbox"/> Commitment to student achievement	<input type="checkbox"/> Commitment to lifelong learning
<input checked="" type="checkbox"/> Commitment to academic excellence	<input checked="" type="checkbox"/> Providing use of current technology

BRIEFLY DESCRIBE HOW THIS RECOMMENDATION ACHIEVES THE ABOVE ELEMENT(S) IN THE COLLEGE'S MISSION STATEMENT:

Minority Firm: Yes ___ No ___ N/A

Broward Firm: Yes ___ No ___ N/A

**BROWARD COLLEGE
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
A. Hugh Adams - Central Campus										
1000-R07-02	JR	CONSTRUCTION DOCUMENTS	CENTRAL CAMPUS WIDE BACKFLOW PREVENTERS, PHASE II	T & G MILLER LEGG	12/08	05/10	\$100,000	\$100,000	YES	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE. WORK TO BEGIN DURING SPRING BREAK.
1000-R08-02	JR	CONSTRUCTION DOCUMENTS	INSTALL WELLS FOR COOLING TOWERS	PROCON CCI	03/09	06/10	\$300,000	\$300,000	YES	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE.
1000-R09-01	JA	CONSTRUCTION	CENTRAL CAMPUS WALKWAY LIGHTING	CCI	10/09	04/10	\$500,000	\$500,000	YES	PHASE 1 - INSTALLATION COMPLETED DURING SPRING BREAK. PHASE 2 - WAITING ON GMP FROM CONTRACTOR
1000-R09-01	JR	SCHEMATIC DESIGN	CAMPUS WIDE DRAINAGE MASTER PLAN	EAC	03/09	10/10	\$150,000	\$150,000	YES	PHASE ONE TO BE COMPLETED BY THE END OF MARCH.
1000-R10-01	JR	CONSTRUCTION	CENTRAL CAMPUS SIGNAGE REPLACEMENT	FASTRACK	01/10	04/10	\$16,300	\$16,300	YES	SUBMITALS APPROVED. SIGNS IN PRODUCTION
1000-R10-03	JR	PLANNING	CENTRAL CAMPUS ENTRY GATES	STH	TBD	TBD	TBD	TBD	NO	REVIEW SCOPE OF WORK.
1000-R10-04	JR	PLANNING	REDESIGN OF MAIN CAMPUS ENTRANCE	R.J. BEHAR	TBD	TBD	TBD	TBD	NO	REVIEW SCOPE OF WORK.
1000-R10-05	DC	PLANNING	CAMPUS FLASHING WARNING LIGHTS	TBD	TBD	TBD	TBD	TBD	NO	PREPARING SCOPE OF WORK
1004-R09-01	JR	CONSTRUCTION	BLDG 4 - BAILEY HALL ELEVATOR RENOVATION / CAB FINISHES	RODRIGUEZ, PETERSON & PORRAS GATOR ELEVATORS	04/09	04/10	\$40,000	\$40,000	YES	CAB FINISHES WILL BE COMPLETED BY THE END OF MARCH.
1006-M06-02	JR	CONSTRUCTION DOCUMENTS	BLDG 6 - ADDITION	CARTAYA & ASSOCIATES KAUFMAN LYNN	07/08	09/10	\$10,131,054	\$7,478,214	YES	100% CONSTRUCTION DOCUMENTS ARE COMPLETE AND UNDER REVIEW BY CAMPUS.
1006-M06-03	JR/DC/JM	CONSTRUCTION	BLDG 6 - OFFICE REMODEL/BATHROOM TOWER & ELEVATOR	CARTAYA & ASSOCIATES KAUFMAN LYNN	07/08	04/10	\$1,384,993	\$1,384,993	YES	CONSTRUCTION IS 99% COMPLETE. FURNITURE HAS BEEN ORDERED AND AWAITING DELIVERY
1006-R09-01	JR/MG	PLANNING	BLDG 6 - THEATER BOOTH REDESIGN	RODRIGUEZ, PETERSON & PORRAS PEARSON AUDIO	12/09	02/11	\$213,000	\$213,000	NO	RFP TO BE REISSUED
1007-R09-01	CF	CONSTRUCTION	BLDG 7 - VACUUM PUMP REMODEL AND REPAIR WORK	PROCON ENGINEERING HORUS	04/09	04/10	\$100,000	\$80,000	YES	SOME PUNCHLIST ITEMS REMAINING.
1008-R09-02	MG/JR/JM	DESIGN DEVELOPMENT	BLDG 8 RMS 232 COMPUTER TESTING	SEC PROCON POWER PRO	04/09	04/10	\$131,675	TBD	NO	FURNITURE SCHEDULED FOR DELIVERY 3/15. AWAITING INSTALLATION OF FLOORING.
1008-N10-01	JR	PROGRAMMING	NEW SIM BUILDING	ACAI	12/09	06/12	\$8,000,000	\$8,000,000	NO	ARCHITECT IS WORKING ON PROGRAMMING.

AGENDA ITEM / X-11

MAR 23 2010

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR		CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN						
A. Hugh Adams - Central Campus										
1014-R10-01	JR	PLANNING	BLDG 14 - ROOF REPAIR	ADVANCED ROOF	TBD	TBD	\$100,000	\$100,000	NO	AWAITING CONTRACT.
1017-R07-03	JR	CONSTRUCTION DOCUMENTS	BLDG 17 - RELOCATION OF EXISTING COFFEE SHOP	RODRIGUEZ, PETERSON & PORRAS, CCI	08/08	12/10	\$220,000	\$220,000	YES	PROJECT APPROVED BY PROCUREMENT. AWAITING SUBMITTALS.
1017-R09-02	JR	COMPLETE	BLDG 17 - REFINISH ELEVATOR CABS	GATOR ELEVATORS	03/09	03/10	\$16,000	\$16,000	YES	PROJECT COMPLETED OVER SPRING BREAK
1017-R09-03	JR	PLANNING	BLDG 17 - FLOOR REPLACEMENT	TBD	TBD	TBD	\$460,000	\$460,000	NO	HUMIDITY TESTING COMPLETED OVER SPRING BREAK TO FINALIZE RFN REQUIREMENTS.
1017-R10-01	YA	PLANNING	BLDG 17 - ADDITION OF THERMOSTAT SENSORS	ADVANCED CONTROLS	02/10	05/10	\$15,000	\$15,000	NO	DEFINING SCOPE OF WORK.
1022-M06-01	JR	DESIGN DEVELOPMENT	BLDG 22 - INSTITUTE OF PUBLIC SAFETY REMODELING	LEO A DALY D STEVENSON	07/08	08/11	\$13,876,017	\$12,141,017	NO	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE AND UNDER REVIEW.
1023-R09-01	JR	CONSTRUCTION DOCUMENTS	BLDG 23 - 1ST FLOOR RESTROOMS	RODRIGUEZ PETERSON & PORRAS T&G	02/09	08/10	\$200,000	\$200,000	NO	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE AND UNDER REVIEW. AWAITING PRICING FROM THE CONTRACTOR.
A. Hugh Adams - Central Campus										
1004-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG 4 - BAILEY HALL - ENTRANCE SIGN REPLACEMENT DATA/ELECTRICAL COMPONENTS	HIGH-TECH SIGNS	TBD	TBD	\$94,000	\$94,000	NO	CURRENTLY ON HOLD DUE TO COLLEGE WIDE SIGNAGE PROGRAM

AGENDA ITEM IX-A

MAR 23 2010

ENCLOSURE

BROWAR COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN										
Willis Holcombe - Center Downtown										
1100-R05-01	FH/JR	PROGRAMMING	3/4/2010 BLDG 31 - 5TH AND 6TH FLOOR REMODELING PHASE 2 - ADA TOILET ROOM MODIFICATIONS	M.C. HARRY	02/09	01/11	Phase 1 - \$3,400,000 Phase 2 - \$1,200,000	TBD	NO	SCHEMATIC DESIGN IS UNDER REVIEW.
Willis Holcombe Center - Downtown										
1133-R07-01	FH	CONSTRUCTION DOCUMENTS	BLDG 33 - 12TH FLOOR LOBBY RENOVATIONS / LARGE DISPLAY CASE	RODRIGUEZ, CCI	12/06	TBD	\$80,000	\$80,000	YES	CASE IS PENDING REDESIGN
1133-R10-01	MC	PLANNING	BLDG 33 - SECURITY CAMERAS IN TESTING CENTER AND MAIN ENTRY	HOLB SIERRA	TBD	TBD	TBD	TBD	NO	PERPARING SCOPE OF WORK
1133-R10-02	JR	PLANNING	BLDG 33 - 12TH FLOOR BOARD ROOM PANIC BAR REPLACEMENT	J NEWTON	02/10	04/10	\$1,500	\$1,500	NO	AWAITING ISSUANCE OF PO

AGENDA ITEM ~~XX-A~~

MAR 23 2010

ENCLOSURE

BROWAR COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/CMP	Project P.O.	Notes
PROJECT ADMINISTRATOR		JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN								
<u>North Campus</u>										
2000-R07-02	FH/CF	DESIGN DEVELOPMENT	3/4/2010 NORTH TELECOM TOWER PHASE 1 - DEMO & TOWER REPORT PHASE 2 - TOWER REPAIR/REPLACEMENT	CCI/KCI TECHNOLOGIES/T-MOBILE	TBD	TBD	\$250,000	\$250,000	NO	PROPOSAL IS UNDER REVIEW.
2000-R09-01	JA	DESIGN DEVELOPMENT	NORTH CAMPUS SITE WALKWAY LIGHTING DESIGN AND CONSTRUCTION	PROCON	10/08	04/10	TBD	TBD	NO	POWER ASBULTS DESIGN IS COMPLETE.
2000-R10-01	CF	PLANNING	NORTH CAMPUS SIGNAGE	FASTRACK MCI	09/09	04/10	\$28,867	\$28,867	NO	SHOP DRAWINGS RETURNED TO CONTRACTOR. AWAITING MODIFICATIONS.
2041-R09-04	CF/RD	PLANNING	BLDG 41 & BLDG 56 - MOLD INVESTIGATIVE WORK	EE&G ENVIRONMENTAL	05/09	04/10	\$5,000	\$5,000	YES	AWAITING READINGS FROM AC UNITS TO COMPARE INFORMATION GATHERED BY THE SENSORS.

AGENDA ITEM ~~IXA~~

MAR 23 2010

ENCLOSURE

BROWAR COLLEGE
PROJECT STATUS REPORT

PROJECT ADMINISTRATOR		Task Name		Resource Names		Project P.O.		Notes	
Project Number	P.M.	Project Status	Task Name	Start	Finish	Total Project Budget	Construction Budget/ChMP	Project P.O.	Notes
CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN							
North Campus									
2046-R10-02	CF / YA	DESIGN	BLDG 46 - A/C UPGRADE FOR IT STORAGE ROOM	09/09	04/10	\$4,995	\$4,995	YES	RETURNED THE REVISED PLANS TO THE ENGINEER. FOLLOW UP MEETING SCHEDULED AT THE SITE TO ADDRESS THE CHANGES.
2046-R10-03	CF / YA	DESIGN	BLDG 46 - A/C UPGRADE FOR CAMPUS SAFETY OFFICE	09/09	04/10	\$6,750	\$6,750	YES	RETURNED THE REVISED PLANS TO THE ENGINEER. FOLLOW UP MEETING SCHEDULED AT THE SITE TO ADDRESS THE CHANGES.
2050-R05-01	FH / CF	CONSTRUCTION	BLDG - 50 AND 51, REMODEL & RENOVATION	11/08	04/10	\$7,500,000	\$5,776,000	YES	CONSTRUCTION IS 95% COMPLETE
2051-R10-01	JR	PLANNING	BLDG 51 ELEVATOR MODERNIZATION	03/10	04/10	\$13,000	\$13,000	NO	AWAITING ISSUANCE OF PO FOR PRE-CONSTRUCTION SERVICES.
2060-R09-03	CF	PLANNING	BLDG 60 - OMNI AUDITORIUM NEW GYMNASIUM FLOORING	06/10	09/10	\$360,000	\$360,000	NO	PROJECT ON HOLD, PENDING APPROVAL
2060-R09-04	JA	STUDY	BLDG 60 - OMNI AUDITORIUM NEW INDOOR / CEILING LIGHTING STUDY	TBD	TBD	TBD	TBD	NO	IN THE PROCESS OF SELECTING A SYSTEM
2060-R09-05	CF	CONSTRUCTION	BLDG 60-400 & 60-500 - INSTALLATION OF NEW LATERAL - PHASE 15 - CONTINUANCE OF WATER MAIN PROJECT	12/09	03/10	\$88,234	\$88,234	YES	INSTALLATION OCCURRED DURING SPRING BREAK. PUNCH LIST ITEMS REMAIN.

AGENDA ITEM IX-A

MAR 23 2010

ENCLOSURE _____

BROWAR COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN						
North Campus										
Campus Projects and Projects on Hold Status										
2000-R08-02	YA	CONSTRUCTION DOCUMENTS	INSTALL WELL & PUMP FOR COOLING TOWER	NALCO CCI	08/09	TBD	\$75,000	\$75,000	YES	CONSTRUCTION DOCUMENTS ARE 95% COMPLETE.
2000-N09-04	CF	PLANNING	CAMPUS WIDE - MISC. NEW DOORS AND VENTS	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2000-N09-05	CF	PLANNING	FDOT - SOUTH BRIDGE REPAIR WORK	TBD	TBD	TBD	TBD	TBD	NO	COST PROPOSAL RECEIVED FROM THE CONTRACTOR.
2041-M07-01	FH	PLANNING	BLDG 41 - RADIOLOGY PROGRAM EQUIPMENT RELOCATION	ALL SPECIALTY SALES	TBD	TBD	TBD	TBD	NO	CAMPUS ISSUE. PROJECT PENDING.
2041-R09-01	CF	CONSTRUCTION DOCUMENTS	BLDG 41 - CONFERENCE ROOM / SCANNING ROOM REMODEL	RODRIGUEZ, PETERSON & PORRAS	10/08	TBD	TBD	TBD	NO	PROPOSAL RECEIVED, AWAITING ADDITIONAL FUNDING TO PROCEED
2041-R09-02	CF	PLANNING	BLDG 41 - REMOVE HALLWAY CARPET AND INSTALL VCT	L. COX FLOORING	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2046-R07-03	CF/JM	PLANNING	BLDG - 46 ADMISSIONS & REGISTRATION REMODELING	RODRIGUEZ, PETERSON & PORRAS OFFICE ELEMENTS	TBD	TBD	TBD	TBD	YES	RECEIVED MEP COMMENTS, THE ARCHITECT HAS RESPONDED TO THE COMMENTS. PROJECT IS AWAITING FUNDING.
2046-R07-02	MC	PLANNING	BLDG 46 - KITCHEN GAS CONTROL REPLACEMENT	TBD	TBD	TBD	TBD	TBD	NO	FA COMPLETE. COMPLETED FA TESTS AND PROVIDING INFORMATION TO PREPARE ELECTRICAL SPECIFICATION.
2046-R10-01	CF	PENDING	BLDG 46 - 2ND FLOOR RESTROOM REMODEL	RODRIGUEZ, PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	ARCHITECT HAS SUBMITTED A COST PROPOSAL. AWAITING FUNDING.
2050-R09-01	JR	PENDING	BLDG 50 - ELEVATOR REMODEL	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2060-R09-04	CF	PLANNING	BLDG 60 - OMNI RESTROOM RENOVATION - ADA COMPLIANCE PHASE 1	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
2063-R07-01	CF	PLANNING	CAMPUS WIDE - CHLORINATION STATION - CITY OF MARGATE	MILLER LEGG	05/09	TBD	TBD	TBD	NO	RECEIVED COST PROPOSALS FOR FLUSHING DEVICE. CURRENTLY BEING REVIEWED FOR FUNDING.
2063-R07-02	MC	PENDING	BLDG 63 - CHILD CARE CENTER ACCESS CONTROL	SECURITY ONE CCI	10/07	TBD	\$35,000	\$33,000	YES	WORK IS 25% COMPLETE

AGENDA ITEM IX-A

MAR 23 2010

ENCLOSURE _____

**BROWARD COLLEGE
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
Judson A. Samuels - South Campus										
3000-N10-01	MH	CONSTRUCTION	3/14/2010 SOUTH CAMPUS - NEW EXTERIOR SIGNAGE REPLACEMENT	FASTRACK	08/09	04/10	\$48,000	\$48,000	YES	CONSTRUCTION IS 80% COMPLETE
3000-N10-02	MH	PLANNING	NEW SCOREBOARD AT SOFTBALL FIELD	TBD	TBD	TBD	\$48,000	\$48,000	NO	AWAITING ISSUANCE OF RFP
3000-R10-01	MH	PLANNING	CAMPUS WIDE - STRUCTURAL REPAIRS TO BALCONIES AND STAIRS	MEP FASTRACK	TBD	TBD	TBD	TBD	NO	AWAITING FEE PROPOSAL FROM CM
3000-R08-02	MH	CONSTRUCTION	INSTALL WELL FOR COOLING TOWER	PROCON CCI	05/09	06/10	\$60,000	\$60,000	YES	SHOP DRAWINGS UNDER REVIEW.
3068-M07-02	MC	CONSTRUCTION	BLDG 68A - 2ND FLOOR TESTING SECURITY CAMERA INSTALLATION	HOLB SIERRA	12/08	04/10	\$232,000	\$232,000	YES	VENDOR IS REVISING PROPOSAL FOR NEW SCOPE OF WORK.
3068-M10-02	MH	CONSTRUCTION DOCUMENTS	BLDG 68 - OUTSIDE MISTERS	PROCON HORUS	TBD	TBD	\$44,000	\$44,000	NO	CONSTRUCTION DOCUMENTS ARE COMPLETE. AWAITING FEE PROPOSAL FROM CM
3068-N10-01	MH	PERMITTING	BLDG 68B - TMOBILE	TMOBILE FPL MEP	TBD	TBD	TBD	TBD	NO	AWAITING PERMIT APPROVAL
3068-R10-01	MH / JM	PLANNING	BLDG 68 - 134 & 135 REMODEL	TBD	TBD	TBD	TBD	TBD	NO	AWAITING PRELIMINARY COST ESTIMATE.
3070-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG-70, POWER UPGRADE	LOUIS AGUIRRE	03/10	12/10	\$100,000	\$75,000	NO	CONSTRUCTION DOCUMENTS ARE 90% COMPLETE.
3072-M06-01	MH/JM	CONSTRUCTION DOCUMENTS	BLDG -72, REMODEL SOUTH	HANSON PIRTLE	11/09	01/12	\$9,000,000	\$6,500,000	NO	DESIGN DEVELOPMENT IN PROGRESS
3072-M10-01	MH	PROGRAMMING	BLDG 72 - COFFEE SHOP	RODRIGUEZ, PETERSON & PORRAS LACKMANN	TBD	TBD	TBD	TBD	NO	AWAITING LACKMANN TO PROVIDE EQUIPMENT LIST
3072-R10-01	MH	PLANNING	BLDG 72 - SLOPED ROOF REPLACEMENT	ADVANCED ROOF	TBD	TBD	\$190,000	\$180,000	NO	AWAITING CONTRACT APPROVAL BY BOT
3073-R07-01	MC	CONSTRUCTION	BLDG-73, CHILD CARE CENTER- SECURITY ACCESS	HOLB-SIERRA	09/09	04/10	\$20,000	\$18,000	YES	STAFF TO REVIEW OPERATIONS.
3098-R08-01	MC/JA	PLANNING	BLDG 99 - UPGRADE ELECTRICAL SRVC TO SIMULATORS IN HANGER	PROCON	TBD	TBD	\$2,500	\$2,500	YES	DESIGN IN PROGRESS.
3098-R10-01	MH	CONSTRUCTION DOCUMENTS	BLDG 99 - NEW PNEUMATIC SYSTEM	FASTRACK PROCON	TBD	TBD	\$115,000	\$115,000	NO	CONSTRUCTION DOCUMENTS ARE 95% COMPLETE.

AGENDA ITEM **IX-A**

MAR 23 2010

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN						
Judson A. Samuels - South Campus										
3000-R08-04	MH	PLANNING	PARKING LOT IMPROVEMENTS - PARKING LOT SIGNAGE	T & G	TBD	TBD	TBD	TBD	NO	PROPOSAL IS UNDER REVIEW.
3000-R08-06	MH	CONSTRUCTION DOCUMENTS	EAST CAMPUS ENTRANCE ROAD IMPROVEMENT DRAWINGS	TBD	TBD	TBD	TBD	TBD	NO	CONSTRUCTION DRAWINGS COMPLETE, CONSTRUCTION AWAITING FUNDING.
3087-R08-01	MH	PLANNING	BLDG 67 - BOOKSTORE WINDOW REPLACEMENT	T & G	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
3072-R09-02	MH	PLANNING	BLDG 72 - SAW TOOTH SINGLE PLY REROOFING	ADVANCED ROOF	TBD	TBD	\$150,000	\$150,000	NO	AWAITING FUNDING
3099-R04-01	MH	PLANNING	TARMACK FOR 727 JET	SALTZ MICHELSON	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
3099-M08-02	MH	CONSTRUCTION DOCUMENTS	BLDG 99 - REMODEL RM 134 & 135	TBD	TBD	TBD	TBD	TBD	NO	MEP PLAN REVIEW IS COMPLETED
Pines center										
3500-M09-01	MH	PLANNING	BOOKSTORE RELOCATION	RODRIGUEZ, PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	DESIGN PROPOSAL IS UNDER REVIEW

AGENDA ITEM X-A

MAR 23 2010

ENCLOSURE _____

**BROWARD COLLEGE
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<p>PROJECT ADMINISTRATOR CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN</p>										
Maroone Automotive Center										
36101-R07-02	MC	PLANNING	3/4/2010 BLDG -101, AUTOMOTIVE, ELECTRICAL MODIFICATION	TBD	TBD	TBD	TBD	TBD	NO	PREPARING SCOPE OF WORK
36101-R08-01	MH/JM	CONSTRUCTION DOCUMENTS	BLDG 101 - CLASSROOM PARTITION REPLACEMENT	SALTZ MICHELSON FASTRACK	08/09	12/10	TBD	TBD	NO	CONSTRUCTION DOCUMENTS ARE UNDER REVIEW.
36101-R08-02	MH	CONSTRUCTION	NEW CHILLER AND COOLING TOWER	HANSON CCI	04/09	04/10	\$620,800	\$540,000	YES	UNDER CONSTRUCTION
36102-R08-01	MH	DESIGN	BLDG 102 - MARINE TECHNOLOGY CLASSROOMS & OFFICES	CARTAYA & ASSOCIATES	TBD	TBD	TBD	TBD	NO	DESIGN PROPOSAL UNDER REVIEW.
Miramar Town Center										
3700-N04-01	MH/MC	UNDER CONSTRUCTION	3/4/2010 MIRAMAR TOWN CENTER - ELECTRONIC LOCKS, SECURITY CAMERAS & SIGNAGE	T&G	12/06	04/10	\$550,000	\$500,000	YES	INSTALLATION OF ELECTRONIC LOCKS ARE IN PROGRESS. AWAITING APPROVAL OF PO FOR SECURITY CAMERAS.
Tigertail Lake Water Sports Center										
3439-N08-01	JR	UNDER CONSTRUCTION	3/4/2010 PARKING LOT EXPANSION	R. J. BEHAR, CCI	02/08	05/10	\$104,000	\$90,000	YES	PERMIT TO BE PROCESSED BY CITY.
College Wide and Pending Projects										
0000-R01-01	FH	DESIGN DEVELOPMENT	COLLEGE WIDE - SIGNAGE: BUILDING IDENTIFICATION & DIRECTIONAL SIGNS	RODRIGUEZ, PETERSON & PORRAS	02/09	03/10	\$200,000	\$200,000	NO	SCHEMATIC HAS BEEN APPROVED. ARCHITECT WORKING ON DESIGN DEVELOPMENT DRAWINGS AND BUDGETS. PENDING COMPLETION OF COLLEGE WIDE DOOR INVENTORY.
0000-R07-02	MG	PENDING	COLLEGE WIDE - ACCESS CONTROL	TBD	TBD	TBD	\$50,000	\$50,000	NO	LEGAL IS PREPARING CONTRACTS FOR MARCH BOT
0000-R08-01	MG	PLANNING	COLLEGE WIDE FACILITIES MASTER PLAN	PARSONS CORP.	02/09	TBD	\$2,150,000	\$2,150,000	NO	CENTRAL, NORTH AND SOUTH CAMPUS HAS BEEN COMPLETED. SATELLITE LOCATIONS ARE IN PROCESS.
0000-R08-02	RD/MG	PLANNING	ADA TRANSITION PLAN & DOOR INVENTORY	BROWN & BROWN CSA GROUP	02/09	04/10	\$95,000	\$95,000	YES	I.T. WORKING WITH ADSI ON INTEGRATION
0000-R09-03	MG	PLANNING	ARCHIBUS WORKORDER SYSTEM IMPLEMENTATION	ADSI	11/09	06/10	TBD	TBD	NO	

AGENDA ITEM ~~IX-A~~

MAR 23 2010

ENCLOSURE _____