



**BROWARD  
COMMUNITY  
COLLEGE**

Office of the president

*We keep you thinking.*

---

To: Members of the Board of Trustees

From: J. David Armstrong Jr., President

Date: June 25, 2008

Place: Regular Meeting of the Board of Trustees  
Broward Community College  
Willis Holcombe Center  
111 East Las Olas Boulevard  
Room 1208  
Fort Lauderdale, FL 33301

Subject: Agenda Item VIII-A- Project Status Report

The Project Status Report contains the college wide project status report listing the active construction projects in the college.

Maintaining a college wide project status report allows the Facilities Department to monitor the progress of all projects throughout the college to meet the requirements and needs of the programs and their support staff.

FOR INFORMATION ONLY

Board Agenda Approved: \_\_\_\_\_  
Date: \_\_\_\_\_

Agenda Item VIII-A  
Enclosure \_\_\_\_\_

**BOARD OF TRUSTEES  
AGENDA TRANSMITTAL SHEET**

To: J. David Armstrong, Jr., President

Date: June 25, 2008

From: William D. Pennell, CFO/VP for Facilities

Subj: Project Status Report, Collegewide

Issue: Project Status Report for review by the District Board of Trustees

Background/Analysis: The Project Status Report is updated each month and presented to the District Board of Trustees to keep them informed of all construction projects at the college.

Fiscal Impact: N/A

  
\_\_\_\_\_  
Francisco Hoyos  
AVP, Facilities Management

  
\_\_\_\_\_  
William D. Pennell  
CFO/VP Facilities

Staff Position: FOR INFORMATION ONLY

THIS RECOMMENDED ACTION MEETS THE FOLLOWING ELEMENT(S) OF THE COLLEGE'S MISSION STATEMENT:

<input checked="" type="checkbox"/> Providing high quality educational programs	<input checked="" type="checkbox"/> Providing high quality services
<input type="checkbox"/> Providing for affordability to a diverse community of learners	<input type="checkbox"/> Providing for accessibility to a diverse community of learners
<input type="checkbox"/> Commitment to student achievement	<input type="checkbox"/> Commitment to lifelong learning
<input checked="" type="checkbox"/> Commitment to academic excellence	<input checked="" type="checkbox"/> Providing use of current technology

BRIEFLY DESCRIBE HOW THIS RECOMMENDATION ACHIEVES THE ABOVE ELEMENT(S) IN THE COLLEGE'S MISSION STATEMENT:

Minority Firm: Yes \_\_\_ No \_\_\_ N/A x

Broward Firm: Yes \_\_\_ No \_\_\_ N/A x

**BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT**

**AGENDA ITEM V111-a**

PROJECT ADMINISTRATOR		CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JM - JESSICA MARSDEN		JR - JUAN RAIGOSA JS - JIM SAWYER JT - JILL THOMPSON MC - MIKE COVAL		MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDDC		JUN 23 2008		Project P.O.		Notes	
Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes			
<b>A. Hugh Adams - Central Campus</b>													
1000-N06-01	FH/JR	DESIGN DEVELOPMENT ON HOLD PERMITTING	PARKING GARAGE	PGAL, BALFOUR BEATTY, CARTAYA T & G	08/07	08/08	\$19,200,000	\$19,200,000	YES	ARCHITECT IS WORKING ON DESIGN DEVELOPMENT & EDUCATIONAL SPECS.			
1000-R08-01	DF	INSTALL WATERLESS URINALS	INSTALL WELLS FOR COOLING TOWERS	T & G	TBD	TBD	\$65,000	\$49,500	NO	PENDING ISSUANCE OF PO			
1000-R08-02	DF	INSTALL WELLS FOR COOLING TOWERS	INSTALL WELLS FOR COOLING TOWERS	NALCO	TBD	TBD	TBD	TBD	NO	PREPARING PERMIT AND PLANS			
1002-R08-01	JR/JM	PLANNING	BLDG 2 - RM 110 FLEX CLASSROOM	RODRIGUEZ WORKSPACE	TBD	TBD	TBD	TBD	NO	ARCHITECT IS DEVELOPING DRAWINGS, FURNITURE VENDOR IS WORKING ON LAYOUTS			
1003-R07-01	MC	PLANNING	BLDG-3, RENOVATION GAS VALVE REPLACEMENT	TBD	TBD	TBD	\$2,300	\$2,300	NO	PREPARING SCOPE OF WORK, PROJECT WAS FUNDED, PENDING PO TO BE ISSUED.			
1004-R04-03	JR	UNDER CONSTRUCTION	BLDG -4, BAILEY HALL ELEVATOR RENOVATION	RODRIGUEZ T & G	06/08	09/08	\$339,962	\$339,962	YES	ELEVATOR PARTS ORDERED, WORK TO BEGIN IN LATE JUNE			
1004-R06-01	JR	UNDER CONSTRUCTION	B-4, BAILEY HALL ACOUSTICAL PANELS / RM 142	T & G	05/08	06/08	\$54,000	\$54,000	YES	WORK IS 90% COMPLETE			
1004-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG -4, BAILEY HALL - ENTRANCE SIGN REPLACEMENT DATA/ELECTRICAL COMPONENTS	HIGH-TECH SIGNS	06/07	08/07	\$94,000	\$94,000	YES	SIGN IS IN PRODUCTION, WORK TO BEGIN IN AUGUST			
1004-R07-02	JR	UNDER CONSTRUCTION	BLDG -4, ADA BATHROOM RENOVATION	SALTZ MICHELSON T & G	07/08	08/08	\$256,000	\$200,000	YES	WORK IS 70% COMPLETE			
1004-R08-01	JR	CONSTRUCTION DOCUMENTS	BLDG 4 - ADA BATHROOM RENOVATION	T & G	07/08	08/08	TBD	TBD	NO	DESIGN DEVELOPMENT IS COMPLETE, ARCHITECT IS WORKING ON CONSTRUCTION DOCUMENTS			
1006-M06-02	JR	DESIGN DEVELOPMENT	BLDG -6, ADDITION, INCLUDING ELEVATOR/BATHROOM TOWER	CARTAYA & ASSOCIATES	07/08	12/08	\$8,852,319	\$6,174,088	YES	SCHEMATIC DESIGN IS COMPLETE, ARCHITECT IS WORKING ON DESIGN DEVELOPMENT			
1006-R07-01	MC	PLANNING	BLDG -6, WALKWAY LIGHTING	LOUISE AGUIRRE	TBD	TBD	\$80,000	\$65,000	NO	DESIGN PROCESS HAS BEGUN			
1006-M06-03	JR	PLANNING	BLDG -6, OFFICE REMODEL	CARTAYA & ASSOCIATES	07/08	07/09	\$3,336,468	\$2,337,848	YES	SCHEMATIC DESIGN IS COMPLETE, ARCHITECT IS WORKING ON DESIGN DEVELOPMENT			
1010-N01-05	JR	DESIGN DEVELOPMENT	BLDG -10, ELEVATOR/STAIR TOWER / ADA RESTROOMS	SALTZ MICHELSON CCI	07/07	05/08	\$500,000	\$400,000	YES	DESIGN DEVELOPMENT IN PROGRESS			
1010-R08-01	DF	CONSTRUCTION	BOILER REPLACEMENT	CCI	05/08	07/08	\$32,600	\$35,100	YES	CONTRACTOR HAS ORDERED EQUIPMENT, WORK TO BEGIN IN AUGUST.			
1016-R07-02	RD/CF	CONSTRUCTION	BLDG 16 - ADA RESTROOMS	T&G	01/08	04/08	\$60,000	\$60,000	YES	DEMO WORK IS COMPLETE, RENOVATION WORK IS ONGOING. 50% COMPLETE.			
1017-R07-01	JR/JM	UNDER CONSTRUCTION	FLEXIBLE ELECTRONIC TEACHER CLASSROOM / BLDG 17 RM 408 & BLDG 9 RM 227	RODRIGUEZ, PORRAS - HORUS CONSTRUCTION	11/07	07/08	\$69,674	\$69,674	YES	PUNCH LIST ITEMS REMAIN.			
1017-R07-03	JR	SCHEMATIC DESIGN	BLDG 17 - RELOCATION OF EXISTING COFFEE SHOP	RODRIGUEZ, PORRAS	TBD	TBD	TBD	TBD	YES	LACKMANN APPROVED SCHEMATIC DESIGN. ARCHITECT PROVIDED QUOTE FOR MEP - CM IS CURRENTLY PRICING THE JOB.			
1017-R08-01	JR	CONSTRUCTION DOCUMENTS	4TH FLOOR LIBRARY REMODEL	RODRIGUEZ	TBD	TBD	TBD	TBD	YES	ARCHITECT IS CURRENTLY DEVELOPING CONSTRUCTION DOCUMENTS			
1017-R08-01	RD	PLANNING	BLDG 17 VOICE FIRE ALARM SYSTEM	TBD	TBD	TBD	TBD	TBD	NO	IN PLANNING, WAITING FOR FINAL PERMITS.			
1021-R07-01	JR	CONSTRUCTION DOCUMENTS	BLDG -21, OUTDOOR PATIO	PETERSON & PORRAS	06/07	04/08	\$300,000	\$250,000	YES	CONSTRUCTION IS 50% COMPLETE			
1022-M06-01	JR	UNDER CONSTRUCTION	BLDG -22, INSTITUTE OF PUBLIC SAFETY REMODELING	STH	07/08	07/09	\$7,820,937	\$5,665,843	YES	PENDING ISSUANCE OF PO			
1022-N06-02	JR	CONSTRUCTION PLANNING	BLDG -22, NEW INSTITUTE OF PUBLIC SAFETY HOMELAND SECURITY	STH	07/08	07/09	\$2,500,000	TBD	YES	PENDING ISSUANCE OF PO			

BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR										
1023-R04-01	JR	SCHEMATIC DESIGN	CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JM - JESSICA MARSDEN	JR - JUAN RAIGOSA JS - JIM SAWYER JT - JILL THOMPSON MC - MIKE COVAL	TBD	TBD	TBD	TBD	YES	EAC IS DEVELOPING SCHEMATIC DESIGN.
1023-R07-01	JR	PLANNING	B-23, DELIVERY AREA WALLS BLDG 23 - REPLACE 1ST FLOOR CARPET	EAC ENGINEERS RESOURCE 4 FLOORS	02/08	04/08	TBD	TBD	YES	COMPLETED
1026-R07-01	DF	CONSTRUCTION	REPLACE 400 TON CHILLER WITH NEW 800 TON CHILLER	KAPLAN, T&G	TBD	TBD	\$600,000	\$600,000	YES	UNIT ORDERED IN JUNE / 4 MONTH DELIVERY. INSTALL AWARDED TO T&G
<b>A. Hugh Adams - Central Campus</b>										
1017-R07-02	JR	UNDER CONSTRUCTION PERMITTING	BLDG 17- WALLPAPER REPLACEMENT. CENTRAL CAMPUS WIDE BACKFLOW PREVENTERS, PHASE II	CCI T & G	05/07	11/07	\$43,000	\$43,000	YES	WALL PAPER REPAIR IS PENDING
1000-R07-02	DF				TBD	TBD	\$100,000	TBD	YES	IN FOR PERMITTING AND SUBMITTALS

AGENDA ITEM V111

JUN 25 2008

ENCLOSURE a

BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<b>Willis Holcombe - Center Downtown</b> <b>6/2/2008</b>										
1100-R05-01	JT/MH	RFP	BLDG -31, 5TH AND 6TH FLOOR REMODELING PHASE 2 - ADA TOILET ROOM MODIFICATIONS	TBA	06/07	06/08	Phase 1 - \$3,400,000 Phase 2 - \$1,200,000	TBD	NO	A/E SUBMITTALS RECEIVED. SELECTION COMMITTEE CONVENED.
1100-R06-01	JR	UNDER CONSTRUCTION	BLDG -31, ELEVATOR REPLACEMENT	LOUIS AGUIRRE MOTION ELEVATORS CCI	06/07	03/08	\$346,000	\$346,000	YES	EQUIPMENT HAS BEEN ORDERED.
1131-R07-01	FH	PLANNING	BLDG-31, ENCLOSED VAULT	HANSON SALTZ MICHELSON CCI	05/07	12/07	TBD	TBD	NO	IN PLANNING
1131-R07-03	JT/JM	PLANNING	BLDG 31 - STUDENT SERVICES REMODEL, 1ST FLOOR	JC WHITE	07/07	12/07	TBD	TBD	NO	PLANNING IN PROCESS TO RELOCATE AFFECTED STAFF OUT OF VAULT AREA.
1131-R07-04	JT / JS	PHASE 2 - UNDER CONSTRUCTION	BLDG 31 - USAGE REVIEW & ANALYSIS PHASE 1 - SPACE USAGE RECOMMENDATIONS PHASE 2- IMPLEMENTATION	CCI/JC WHITE	04/07	04/08	TBD	TBD	NO	MOVES UNDERWAY TO CONSOLIDATE DOWNTOWN DEPARTMENTS ON 3RD FLOOR
1133-R07-01	JT	PH 2 - CONSTRUCTION DOCUMENTS	BLDG -33, 12th FLOOR LOBBY RENOVATIONS	RODRIGUEZ, CCI JC WHITE	12/06	09/08	\$155,000	\$110,000	PHASE 1 - YES PHASE 2 - NO	PO RECEIVED FOR SMALLER CASE. CONSTRUCTION SCHEDULING PENDING SUBCONTRACTOR SELECTIONS. PRICING FOR LARGE CASE PENDING ARCHITECT'S REVIEW ALTERNATE GLASS SYSTEM FOR LARGE CASE
1133-R07-03	MH/JT	CONSTRUCTION DOCUMENTS	BLDG -33, 1ST FLOOR TESTING CENTER & DESIGN STUDIO	RODRIGUEZ, T&G, PROCON	07/08	12/08	\$85,000	TBD	YES	IN PERMITTING
1133-08-01	MH	PLANNING	BLDG 33 - 2ND FLOOR BOOKSTORE RELOCATION	RODRIGUEZ, T&G, PROCON	04/08	08/08	TBD	TBD	NO	PENDING ISSUANCE OF PO
<b>Willis Holcombe Center - Downtown</b>										
1131-M08-01	JT/JM	PLANNING	BLDG 31 - STUDENT SERVICES, 1ST FLOOR CONFERENCE ROOM/LOBBY	JC WHITE	03/08	12/08	TBD	TBD	NO	PENDING FUNDING
1131-R07-05	JT/MC	UNDER CONSTRUCTION	BLDG 31 - BUDGETING REMODEL, 2ND FLOOR	IMPERIAL ELECTRIC	06/07	10/07	\$5,000	\$4,300	NO	ELECTRICAL 75% COMPLETE. - DEPT. FUNDS
1133-M08-01	JT/MC/JM	UNDER CONSTRUCTION	BLDG 33-3RD FLOOR - NEW FACULTY OFFICE	IMPERIAL ELECTRIC/JC WHITE	10/06	02/08	\$7,500	\$4,300	NO	ELECTRICAL COMPLETE. QUOTE ISSUED TO CAMPUS DEPT.
1133-M08-02	JT/JM	PLANNING	BLDG 33-5TH FLOOR - GRAPHIC DESIGN PHOTO LAB	JC WHITE	02/08	08/08	TBD	TBD	NO	QUOTE ISSUED TO CAMPUS DEPT. WAITING ON FUNDING
1133-R07-02	JT	PLANNING	BLDG -33, 12th FLOOR PRESIDENT'S OFFICE SUITE	JC WHITE	02/07	09/07	TBD	TBD	NO	QUOTE ISSUED, APPROVAL PENDING
1133-R07-04	JT/MC/JM	UNDER CONSTRUCTION	BLDG 33-3RD FLOOR - NEW FACULTY OFFICE	IMPERIAL ELECTRIC/JC WHITE	10/08	02/08	\$7,500	\$4,300	NO	ELECTRICAL COMPLETE. QUOTE ISSUED TO CAMPUS DEPT.

AGENDA ITEM VIII -

JUN 27 2008

ENCLOSURE a

BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT

PROJECT ADMINISTRATOR		Task Name		Resource Names		Start		Finish		Total Project Budget		Construction Budget/CMP		Project P.O.		Notes	
Project Number	P.M.	Project Status	Task Name		Resource Names		Start	Finish	Total Project Budget	Construction Budget/CMP	Project P.O.	Notes					
PROJECT ADMINISTRATOR		CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JM - JESSICA MARSDEN		JR - JUAN RAIGOSA JS - JIM SAWYER JT - JILL THOMPSON MC - MIKE COVAL YA - YOHANNES ASGEDOM		MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM											
<b>North Campus</b>																	
<b>6/2/2008</b>																	
2000-R06-01	MC	UNDER CONSTRUCTION	NORTH-CAMPUS WIDE, HURRICANE WILMA RECOVERY AND REPAIRS		J NEWTON/ T & G		07/06	08/07	TBD	TBD	YES	PROJECT UNDERWAY, 90% OF WORK BEING DONE IN HOUSE					
2000-R07-02	JT	DESIGN DEVELOPMENT	NORTH TELECOM TOWER PHASE 1 - DEMO & TOWER REPORT PHASE 2 - TOWER REPAIR/REPLACEMENT		CCI / KCI TECHNOLOGIES/ T-MOBILE		TBD	TBD	\$250,000	TBD	NO	T-MOBILE ISSUED CONTRACT LANGUAGE FOR REVIEW BY BCC ATTY. AWAITING PRICING PER DESIGN BY T-MOBILE FOR FINAL CONTRACT REVIEW.					
2000-R07-03	JT	CONSTRUCTION COMPLETE	NORTH CAMPUS - WATER SYSTEM SURVEY STUDY & RENOVATION PHASE - XIII, LOOPING BUILDING 50		MILLER LEGG/ STONER / CCI		12/07	03/08	TBD	TBD	YES	WAITING FINAL SIGN-OFFS FROM COUNTY					
2000-R08-01	DF	COMPLETE	INSTALL WATERLESS URINALS		T&G		02/08	TBD	\$72,800	\$72,800	YES	UNITS INSTALLED. PUNCH LIST ITEMS COMPLETED					
2000-R08-02	DF	CONSTRUCTION	INSTALL WELL & PUMP FOR COOLING TOWER		NALCO		TBD	TBD	TBD	TBD	NO	PREPARING PERMIT AND PLANS					
2000-R08-03	JT	PLANNING	NORTH CAMPUS - CONCRETE		MEP STRUCTURAL		TBD	TBD	TBD	TBD	NO	MEP IS PREPARING SCOPE OF WORK					
2000-R08-04	JT/RD	PLANNING	NORTH CAMPUS - BALCONIES/RAMPS AND RAILING WALKWAY REPAIRS		MEP STRUCTURAL		TBD	TBD	TBD	TBD	NO	MEP IS PREPARING SCOPE OF WORK					
2041-R04-01	JT	UNDER CONSTRUCTION	BLDG -41, EXTERIOR ENVELOPE AND ROOF WATER PROOFING		SALTZ MICHELSON T & G		05/07	10/08	\$280,000	TBD	YES	PHASE ONE - ROOFING / PARAPET REPAIRS UNDERWAY					
2000-R07-01	MC	PLANNING	BLDG -46, STUDENT LIFE.		ADVANCE ROOFING		TBD	TBD	\$5,500	\$5,500	YES	CAMPUS COMPLETING SATELLITE SERVICE					
2046-R07-02	MC	PLANNING	BLDG -46, KITCHEN GAS CONTROL REPLACEMENT		TOTAL SATELLITE IMPERIAL ELECTRIC		06/07	07/07	TBD	TBD	NO	FA COMPLETE. COMPLETED FA TESTS AND PROVIDING INFORMATION TO PREPARE ELECTRICAL SPECIFICATION.					
2050-R05-01	JT	CONSTRUCTION DOCUMENTS	BLDG - 50 AND 51, REMODELING		BORRELLI/GERRITS		07/07	06/08	\$7,500,000	\$5,400,000	NO	AVE COMPLETING 50% CD'S BASED ON NEW ROOF CONSTRUCTION					
2050-R05-02	JT	PERMITTING	BLDG - 50 AND 51, RELOCATABLES		MSPACE/T&G/ RODRIGUEZ		01/08	08/08	\$450,000	\$450,000	NO	CONSTRUCTION START PENDING MEP APPROVAL OF ALTERNATE TRAILER PACKAGE					
2060-R07-01	JT	CONSTRUCTION DOCUMENTS	BLDG-60, OMNI RESTROOM RENOVATION - ADA COMPLIANCE PHASES 1 & 2		RODRIGUEZ PORRAS CCI		08/07	08/08	\$350,000	TBD	NO	CD'S 100% ISSUED FOR PRICING AND MEP REVIEW.					
2063-R07-01	MM	PLANNING	BLDG -63, CHILD CARE CENTER ACCESS CONTROL		SECURITY ONE CCI		10/07	02/08	\$35,000	\$33,000	YES	AWAITING DRAWINGS					
2062-R07-02	JT	DESIGN DEVELOPMENT	BLDG -62, NORTH REGIONAL LIBRARY PHASE 1 - CARPET REPLACEMENT PHASE 2 - ART REPLACEMENT PHASE 3 - MASTER PLAN		RODRIGUEZ/CCI		03/08	03/09	\$600,000	TBD	NO	PHASE 1-BCC SCOPE: CARPETING PROPOSAL FOR FIRST FLOOR ONLY. PHASE 2 - PO ISSUED FOR ART FLOOR. PHASE 3- COUNTY HAS NO FUNDS AVAILABLE AT THIS TIME.					
2062-R08-01	JT	UNDER CONSTRUCTION	BLDG -62, NORTH REGIONAL LIBRARY FIRST FLOOR TOILET ROOM REPAIR		T&G		03/08	06/08	\$50,000	\$31,205	NO	PO ISSUED. WORK TO HAS BEGUN.					
										<b>AGENDA ITEM VIII</b>							

JUN 25 2008

ENCLOSURE *a*

BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes	
<b>PROJECT ADMINISTRATOR</b>											
CF - CHERYL FIELDS			JR - JUAN RAIGOSA			MG - MARK GRIFFIN					
DF - DAVID FOWLER			JS - JIM SAWYER			MH - MICHAEL HAMILTON					
FH - FRANCISCO HOYOS			JT - JILL THOMPSON			MM - MAT MILLER					
JM - JESSICA MARSDEN			MC - MIKE COVAL			RD - ROBERT DECOSMO					
						YA - YOHANNES ASGEDOM					
<b>North Campus</b>											
N/A	JT	UNDER CONSTRUCTION	JUNIOR ACHIEVEMENT	HIRSCH ARCHITECTS MEP STRUCTURAL / STILES	04/07	06/09	N/A	N/A	N/A	PERMITS ISSUED. SITE WORK UNDERWAY.	
2000-R07-01	DF	PLANNING	NORTH CAMPUS- CHILLER ADDITION	CONSTRUCTION KAPLAN	TBD	TBD	\$1,000,000	TBD	NO	REVIEWING RECOMMENDATIONS FOR CHANGE IN SCOPE TO ADD CHILLER. PROJECT PENDING DUE TO FUNDING.	
2046-R07-03	JT	PLANNING	BLDG - 46 ADMISSIONS & REGISTRATION REMODELING	J C WHITE	TBD	TBD	TBD	TBD	NO	CAMPUS ISSUE. PROJECT PENDING.	
2041-M07-01	JT	PLANNING	BLDG -41, RADIOLOGY PROGRAM EQUIPMENT RELOCATION	TBD	TBD	TBD	TBD	TBD	NO	A CAMPUS ISSUE. PROJECT SCOPE REDUCED TO MIRRORS ONLY. QUOTE RECEIVED FROM J.NEWTON. CAMPUS PROCEEDING.	
2041-R04-03	JT/JM	PLANNING	BLDG-41, ROOM 146 MESSAGE THERAPY ROOM	DAVIE MIRROR & GLASS	04/07	05/07	TBD	TBD	NO	A CAMPUS ISSUE. DEPARTMENT DEAN HAS PROPOSAL TO SUBMIT TO PURCHASING.	
2041-R07-01	JT	PLANNING	BLDG -41, ELEVATOR LOBBY SIGNAGE	DESIGNER SIGNS	TBD	TBD	TBD	TBD	NO	J C WHITE HAS SUBMITTED PROPOSAL FOR OFFICES AND LOBBY WORKSTATIONS. AWAITING CAMPUS APPROVAL AND COST CENTER AWAITING FUNDING APPROVAL FROM CAMPUS	
2041-M07-02	JT/ JM	PLANNING	BLDG -41, FACULTY OFFICES & WORKSTATIONS	JC WHITE / DAVIE MIRROR & GLASS	TBD	TBD	TBD	TBD	NO	QUOTE ISSUED TO CAMPUS DEPT.	
2041-M07-03	JT/ JM	PLANNING	BLDG -41- ENTRANCE SCREEN / WORK STATIONS	JC WHITE / DAVIE MIRROR & GLASS	TBD	TBD	TBD	TBD	NO		
2041-M07-04	JT/JM	PLANNING	BLDG -41, COMPUTER CARRELS	DESIGNER SERVICE BUREAU (DSS)	09/07	02/08	\$7,000	TBD	NO		

AGENDA ITEM VIII

JUN 25 2008

ENCLOSURE

BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<b>PROJECT ADMINISTRATOR</b> CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JM - JESSICA MARSDEN										
<b>JR - JUAN RAIGOSA</b> JS - JIM SAWYER JT - JILL THOMPSON MC - MIKE COVAL										
<b>MG - MARK GRIFFIN</b> MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
<b>Maroone Automotive Center</b> 6/2/2008										
36101-R07-01	DF	CONSTRUCTION	BLDG -101 (PHASE II), AUTOMOTIVE, EXPAND CHILLED WATER TO ACADEMY, REPLACE AIR HANDLERS ON ROOF	KAPLAN / CCI	10/07	04/08	\$500,000	\$500,000	YES	98% COMPLETE
36101-R07-02	MC	PLANNING	BLDG -101, AUTOMOTIVE, ELECTRICAL MODIFICATION	TBD	11/07	12/07	\$146,000	\$146,000	YES	PURCHASE ORDER HAS BEEN SUBMITTED
36101-R08-01	MH	PLANNING	BLDG 101 CLASSROOM PARTITION REPLACEMENT	TBD	TBD	TBD	TBD	TBD	NO	PREPARING SCOPE OF WORK
36102-R08-01	MH	PLANNING	BLDG 102 MARINE TECHNOLOGY CLASSROOMS & OFFICES	TBD	TBD	TBD	TBD	TBD	NO	PREPARING SCOPE OF WORK

AGENDA ITEM VIII-a

JUN 25 2008

ENCLOSURE \_\_\_\_\_

**BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<b>PROJECT ADMINISTRATOR</b> CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER JT - JILL THOMPSON MC - MIKE COVAL MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
<b>Judson A. Samuels - South Campus</b> 6/2/2008										
3000-R07-02	MC	PLANNING	SOUTH-CAMPUS, NORTH LOT PARKING LIGHTS	LOUIS AGUIRRE	TBD	TBD	TBD	TBD	NO	ENGINEER PREPARING CD'S
3000-R07-03	MC	PLANNING	SOUTH-CAMPUS, (10) POLE LIGHTS - SW WALKWAY	IMPERIAL ELECTRIC	01/08	05/08	\$30,000	\$25,000	YES	SUBMITTALS RECEIVED. PERMIT IN REVIEW
3000-R08-02	DF	PERMITTING	INSTALL WELL FOR COOLING TOWER	NALCO	TBD	TBD	TBD	TBD	NO	AWAITING PERMITS.
3000-R08-03	MH	PLANNING	TRAFFIC STUDY	EAC	05/08	07/08	\$11,800	\$11,800	YES	STUDY IN PROGRESS.
3000-R08-04	MH	PLANNING	PARKING LOT IMPROVEMENTS	TBD	TBD	TBD	TBD	TBD	NO	IN PLANNING
3068-M07-02	MH	CONSTRUCTION DOCUMENTS	BLDG 68A - 2ND FLOOR TESTING	RODRIGUEZ HORUS PROCON	TBD	TBD	TBD	TBD	NO	95% CD'S COMPLETE
3068-M08-01	MH/JM	DESIGN DEVELOPMENT	BLDG-68A, 1ST FLOOR REGISTRATION, LOBBY NEW CARPET AND FURNITURE	INTERFACE CARPET, KI	12/07	01/08	TBD	TBD	NO	FURNITURE LAYOUT RECEIVED FROM VENDOR AND IS BEING REVIEWED BY THE CAMPUS
3068-M08-02	MH	PERMITTING	BLDG 68B - TICKET BOOTH	RODRIGUEZ T&G	TBD	TBD	TBD	TBD	NO	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE. CONSTRUCTION COST IN REVIEW.
3070-R07-01	MC	DESIGN DEVELOPMENT	BLDG-70, POWER UPGRADE	LOUIS AGUIRRE CCI	12/07	01/08	\$100,000	\$75,000	NO	ENGINEER PREPARING DOCUMENTS
3072-M06-01	CF/MH	CONSTRUCTION DOCUMENTS	BLDG -72, REMODEL SOUTH	HANSON	07/08	12/09	\$9,000,000	\$6,500,000	NO	50% CONSTRUCTION DOCUMENTS COMPLETE. ESTIMATE IN REVIEW
3073-R07-01	MH	DESIGN DEVELOPMENT	BLDG -73, CHILD CARE CENTER- SECURITY ACCESS	CCI	06/08	08/08	\$20,000	\$18,000	NO	SCOPE OF WORK BEING DEFINED
3099-R04-01	MH	CONSTRUCTION DOCUMENTS	TARMACK FOR 727 JET	SALTZ MICHELSON/CCI	01/08	05/08	\$300,000	TBD	NO	CM PROPOSAL IS UNDER REVIEW
3099-M08-01	JM	PLANNING	BLDG 99 - NEW CLASSROOM FURNITURE	THOMAS RUFF	TBD	TBD	TBD	TBD	NO	LAYOUTS COMPLETED BY VENDOR, WAITING ON CAMPUS TO APPROVE
3099-R08-01	MC	PLANNING	BLDG 99 - UPGRADE ELECTRICAL SRVC TO SIMULATORS IN HANGER	IMPERIAL	TBD	TBD	\$17,000	\$17,000	NO	REQUEST FOR PROPOSAL HAS BEEN SUBMITTED
3099-R08-02	MH	CONSTRUCTION	BLDG 99 - NEW ROOF EXHAUST FAN	ADVANCED ROOFING	05/08	05/08	\$9,972	\$9,972	NO	PENDING ISSUANCE OF THE PO
<b>Judson A. Samuels - South Campus</b> 6/2/2008										
3067-R08-01	MH	PLANNING	BUILDING 67 BOOKSTORE WINDOW REPLACEMENT	T & G	TBD	TBD	TBD	TBD	NO	CM PROPOSAL IS UNDER REVIEW
3099-M08-02	MH	CONSTRUCTION DOCUMENTS	BLDG 99 - REMODEL RM 134 & 135	TBD	TBD	TBD	TBD	TBD	NO	MEP PLAN REVIEW COMPLETED
<b>Miramar Town Center</b> 6/2/2008										
37100-N04-01	MH/JM	UNDER CONSTRUCTION	MIRAMAR TOWN CENTER	BROWARD COUNTY	12/06	08/08	\$4,039,000	\$500,000	YES	CONSTRUCTION IS 90% COMPLETE. FURNITURE SELECTION IS IN PROGRESS

**AGENDA ITEM** VIII  
**JUN 25 2008**  
**ENCLOSURE**

**BROWARD COMMUNITY COLLEGE  
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<b>PROJECT ADMINISTRATOR</b> CF - CHERYL FIELDS DF - DAVID FOWLER FH - FRANCISCO HOYOS JM - JESSICA MARSDEN JR - JUAN RAIGOSA JS - JIM SAWYER JT - JILL THOMPSON MC - MIKE COVAL MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
<b>Tigertail Lake Water Sports Center</b>										
3439-N08-01	JR	CONSTRUCTION DOCUMENTS	6/2/2008 PARKING LOT EXPANSION	R. J. BEHAR, CCI	02/08	08/08	\$104,000	\$90,000	NO	PENDING ISSUANCE OF THE PO
3439-M08-01	JM / MH	PLANNING	NEW CARPET AND FURNITURE	NEW STUDIO, RESOURCE	04/08	06/08	TBD	TBD	YES	FURNITURE AND CARPETING HAVE BEEN ORDERED. FURNITURE DELIVERY IN LATE JUNE
<b>College Wide and Pending Projects</b>										
0000-R01-01	JT	PLANNING	6/2/2008 COLLEGE WIDE - SIGNAGE: BUILDING IDENTIFICATION & DIRECTIONAL SIGNS	TBD	TBD	TBD	\$200,000	TBD	NO	RFQ UNDER REVISION
0000-R05-01	MC	UNDER CONSTRUCTION	COLLEGE WIDE - MULTIMEDIA CLASSROOMS	CCI	TBD	TBD	\$400,000	\$400,000	YES	PROJECT CONSTRUCTION IS CURRENTLY 98% COMPLETE. ONLY PUNCH LIST ITEMS REMAIN PREPARING SCOPE OF WORK. PROJECT NOT FUNDED.
0000-R06-03	JR	PLANNING	COLLEGE WIDE - WATER/SEWAGE PROTECTION CONTROL	TBD	TBD	TBD	\$0	TBD	NO	WAITING FOR ISSUANCE OF RFP
0000-R07-02	MM	PLANNING	COLLEGE WIDE - ACCESS	TBD	TBD	TBD	\$50,000	TBD	NO	WORK IN PROGRESS. REFER TO ADA STATUS REPORT
0000-R07-03	RD/CF	PLANNING	COLLEGE WIDE - ADA UPGRADES	T&G CCI	TBD	TBD	\$150,000	TBD	NO	

**AGENDA ITEM** VIII  
**JUN 25 2008**  
**ENCLOSURE**   a