

Office of the President  
Willis Holcombe Center  
Phone 954-201-7401  
Fax 954-201-7357

[www.broward.edu](http://www.broward.edu)

**BROWARD  
COLLEGE**

**Define yourself.**

To: Members of the Board of Trustees

From: J. David Armstrong Jr., President

Date: February 24, 2009

Place: Regular Meeting of the Board of Trustees  
Broward College  
Judson A. Samuels South Campus-Building 81 - Multi-Purpose Room  
7200 Pines Boulevard  
Pembroke Pines, FL

Subject: Agenda Item IX-A - Project Status Report

**Brief Description:**

The Project Status Report contains the college wide project status report listing the active construction projects in the college.

**Benefit to BCC:**

Maintaining a college wide project status report allows the Facilities Department to monitor the progress of all projects throughout the college to meet the requirements and needs of the programs and their support staff.

**Relationship to College Master Plan:**

Goal 8 - Make strategic choices about instructional programming and resources.

Board Agenda Approved: \_\_\_\_\_  
Date: \_\_\_\_\_

Agenda Item IX-A  
Enclosure \_\_\_\_\_

**BOARD OF TRUSTEES  
AGENDA TRANSMITTAL SHEET**

To: J. David Armstrong, Jr., President

Date: February 24, 2009

From: William D. Pennell, CFO/VP for Facilities


Subj: Project Status Report, Collegewide

Issue: Project Status Report for review by the District Board of Trustees

Background/Analysis: The Project Status Report is updated each month and presented to the District Board of Trustees to keep them informed of all construction projects at the college.

Fiscal Impact: N/A

  
Francisco Hoyos  
AVP, Facilities Management

  
William D. Pennell  
CFO/VP Facilities

Staff Position: FOR INFORMATION ONLY

**THIS RECOMMENDED ACTION MEETS THE FOLLOWING ELEMENT(S) OF THE COLLEGE'S MISSION STATEMENT:**

- |   |   |
|---|---|
| <input checked="" type="checkbox"/> Providing high quality educational programs         | <input checked="" type="checkbox"/> Providing high quality services                     |
| <input type="checkbox"/> Providing for affordability to a diverse community of learners | <input type="checkbox"/> Providing for accessibility to a diverse community of learners |
| <input type="checkbox"/> Commitment to student achievement                              | <input type="checkbox"/> Commitment to lifelong learning                                |
| <input checked="" type="checkbox"/> Commitment to academic excellence                   | <input checked="" type="checkbox"/> Providing use of current technology                 |

**BRIEFLY DESCRIBE HOW THIS RECOMMENDATION ACHIEVES THE ABOVE ELEMENT(S) IN THE COLLEGE'S MISSION STATEMENT:**

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Minority Firm: Yes \_\_\_ No \_\_\_ N/A x

Broward Firm: Yes \_\_\_ No \_\_\_ N/A x

**BROWARD COLLEGE  
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI DF - DAVE FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN						
			2/16/2009							
<b>A. Hugh Adams - Central Campus</b>										
1000-N08-01	JR / DC	CONSTRUCTION	PARKING GARAGE	FGAL, BALFOUR BEATTY, CARTAYA	08/07	10/09	\$19,200,000	\$19,200,000	YES	CONSTRUCTION IS 20% COMPLETE
1000-N09-01	JA	CONSTRUCTION	LIGHTING FOR NORTH & SOUTH TEMPORARY STUDENT PARKING LOTS	CCI	02/09	04/09	\$110,000	\$110,000	YES	CM IS PREPARING SUBMITTALS FOR APPROVAL.
1000-R07-02	JR	DESIGN DEVELOPMENT	CENTRAL CAMPUS WIDE BACKFLOW PREVENTERS, PHASE II	T & G MILLER LEGG	12/08	08/09	\$100,000	\$100,000	YES	REDESIGN IN PROCESS TO MEET EXISTING CONDITIONS.
1000-R08-02	DF	CONSTRUCTION DOCUMENTS	INSTALL WELLS FOR COOLING TOWERS	PROCON CCI	09/09	06/09	\$300,000	\$300,000	YES	CONSTRUCTION DOCUMENTS ARE 70% COMPLETE.
1000-R09-01	JA	DESIGN DEVELOPMENT	CENTRAL CAMPUS SITE WALK WAY LIGHTING DESIGN	PROCON	10/08	09/09	\$300,000	\$300,000	YES	PO RECEIVED FOR DESIGN WORK, SURVEY IN PROGRESS
1000-R09-02	RD/CF	PLANNING	CENTRAL CAMPUS - CODE BLUE COMMUNICATION EMERGENCY PHONES	HORUS CONSTRUCTION	03/09	08/09	\$125,260	\$125,260	YES	PO ISSUED, SOME PHONES HAVE BEEN RECEIVED AND ARE IN PROCESS OF BEING INSTALLED. THE REMAINDER OF THE PHONES WILL BE RECEIVED IN 4 WEEKS.
1002-R08-01	JR / JM	OCCUPANCY	BLDG 2 - RM 110 / BLDG 5 RM 226 FLEX CLASSROOM	RODRIGUEZ WORKSCOPE T&G	11/08	03/09	\$62,144	\$62,144	YES	CONSTRUCTION IS 95% COMPLETE, AWAITING ELECTRICAL WORK TO BE COMPLETED.
1004-R04-03	JR	UNDER CONSTRUCTION	BLDG -4, BAILEY HALL ELEVATOR RENOVATION	RODRIGUEZ T & G	06/08	02/09	\$339,962	\$339,962	YES	AWAITING FINAL INSPECTION
1004-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG -4, BAILEY HALL - ENTRANCE SIGN REPLACEMENT DATA/ELECTRICAL COMPONENTS	HIGH-TECH SIGNS	06/07	08/09	\$94,000	\$94,000	NO	WAITING ON PROPOSAL FROM THE ARCHITECT.
1004-R08-01	JR	CONSTRUCTION DOCUMENTS	BLDG 4 - ADA BATHROOM RENOVATION	SALTZ MICHELSON HORUS	07/08	08/09	370000	370000	YES	CONSTRUCTION IS PENDING COORDINATION WITH CAMPUS SCHEDULE.
1006-M08-02	JR	CONSTRUCTION DOCUMENTS	BLDG -6, ADDITION, INCLUDING ELEVATOR/BATHROOM TOWER	CARTAYA & ASSOCIATES KAUFMAN LYNN	07/08	01/10	\$8,852,319	\$6,174,088	YES	CONSTRUCTION DOCUMENTS ARE IN PROCESS
1006-M08-03	JR	CONSTRUCTION DOCUMENTS	BLDG -6, OFFICE REMODEL	CARTAYA & ASSOCIATES	07/08	09/09	\$3,336,468	\$2,337,848	YES	CONSTRUCTION DOCUMENTS ARE IN PROCESS
1007-R09-01	CF	CONSTRUCTION DOCUMENTS	BLDG. 7 - VACUUM PUMP REMODEL AND REPAIR WORK	PROCON ENGINEERING HORUS	04/09	07/09	\$100,000	\$80,000	NO	AWAITING ISSUANCE OF THE PO
1010-N01-05	JR	CONSTRUCTION DOCUMENTS	BLDG -10, ELEVATOR/STAIR TOWER / ADA RESTROOMS	SALTZ MICHELSON FAST TRACK	07/07	12/09	\$500,000	\$360,000	YES	80% CONSTRUCTION DOCUMENTS RECEIVED AND BEING REVIEWED BY COLLEGE ARCHITECT
1017-R07-03	JR	CONSTRUCTION DOCUMENTS	BLDG 17 - RELOCATION OF EXISTING COFFEE SHOP	RODRIGUEZ, PORRAS, CCI	08/08	08/09	\$160,000	\$130,000	NO	ARCHITECT IS WORKING ON CONSTRUCTION DOCUMENTS.
1017-R08-01	JR	UNDER CONSTRUCTION	4TH FLOOR LIBRARY REMODEL	RODRIGUEZ, PORRAS, CCI	10/08	02/09	\$500,000	\$500,000	YES	PROJECT IS 95% COMPLETE, PUNCH LIST ITEMS REMAIN.
1017-R08-02	RD	CONSTRUCTION	BLDG 17 VOICE FIRE ALARM SYSTEM	INTEGRATED FIRE SYSTEM	08/08	04/09	\$83,000	\$83,000	YES	CONSTRUCTION IS 75% COMPLETE

APPROVAL SIGNATURE: [Signature]

FEB 24 2009

ENCLOSURE

**BROWARD COLLEGE  
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI DF - DAVE FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAVYER MC - MIKE COVAL MG - MARK GRIFFIN						
1022-M06-01	JR	DESIGN DEVELOPMENT	BLDG -22, INSTITUTE OF PUBLIC SAFETY REMODELING	STH	07/08	07/10	\$7,820,937	\$5,665,843	YES	IN DESIGN DEVELOPMENT, CM SELECTION IN PROCESS.
1023-R04-01	JR	CONSTRUCTION DOCUMENTS	B-23, DELIVERY AREA WALLS	EAC ENGINEERS HORUS	08/08	08/09	TBD	TBD	NO	CM IS WORKING ON PRICING
1023-R08-01	JR	CONSTRUCTION DOCUMENTS	B-23, ADA RAMP	RODRIGUEZ, PETERSON & PORRAS	07/08	08/09	\$75,000	\$63,000	NO	AWAITING ISSUANCE OF PO TO BEGIN WORK.
<u>A. Hugh Adams - Central Campus</u> <b>Projects on Hold Status -</b>										

**AGENDA ITEM IX-A**

**FEB 24 2009**

**ENCLOSURE**

**BROWARD COLLEGE  
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<b>PROJECT ADMINISTRATOR</b> CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI DF - DAVE FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
<b>Willis Holcombe - Center Downtown</b> 2/6/2009										
1100-R05-01	FH/JR	RFP	BLDG -31, 5TH AND 6TH FLOOR REMODELING PHASE 2 - ADA TOILET ROOM MODIFICATIONS	M.C. HARRY	02/09	01/11	Phase 1 - \$3,400,000 Phase 2 - \$1,200,000	TBD	NO	ARCHITECTS CONTRACT IS UNDER REVIEW
1100-R06-01	JR	UNDER CONSTRUCTION	BLDG -31, ELEVATOR REPLACEMENT	LOUIS AGUIRRE MOTION ELEVATORS CCI HANSON	11/08	05/09	\$346,000	\$346,000	YES	MAIN ELEVATOR HAS BEEN COMPLETED. 2ND ELEVATOR WILL BE FINISHED IN MAY.
1133-R07-01	FH	PH 2 - CONSTRUCTION DOCUMENTS	BLDG -33, 12th FLOOR LOBBY RENOVATIONS	RODRIGUEZ, CCI JC WHITE	12/06	06/09	\$155,000	\$110,000	PHASE 1 - YES PHASE 2 - YES	SMALL DISPLAY CASE HAS BEEN COMPLETED. LARGE CASE IS PENDING REDESIGN
1133-R07-03	MH	CONSTRUCTION	BLDG -33, 1ST FLOOR TESTING CENTER & ARCHITECTURE STUDIO	RODRIGUEZ, T&G, PROCON	01/09	07/09	\$260,000	\$260,000	YES	UNDER CONSTRUCTION
<b>Willis Holcombe Center - Downtown</b> Campus Projects and Projects on Hold Status										
1131-R07-01	FH	PLANNING	BLDG-31, ENCLOSED VAULT	SALTZ MICHELSON CCI	05/07	TBD	TBD	TBD	NO	IN PLANNING

**ACCOMPLISH IX-A**

**FEB 24 2009**

**ENCLOSURE**

**BROWARD COLLEGE  
PROJECT STATUS REPORT**

**AGENDA ITEM IX-A  
FEB 24 2009**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<p><b>PROJECT ADMINISTRATOR</b>                      CF - CHERYL FIELDS                      DC - DEBORAH CZUBKOWSKI                      DF - DAVE FOWLER                      FH - FRANCISCO HOYOS                      JA - JACK MORRISON</p> <p><b>JM - JESSICA MOORE</b>                      JR - JUAN RAIGOSA                      JS - JIM SAWYER                      MC - MIKE COVAL                      MG - MARK GRIFFIN</p> <p><b>MH - MICHAEL HAMILTON</b>                      MM - MAT MILLER                      RD - ROBERT DECOSMO                      YA - YOHANNES ASGEDOM</p>										
<p><b>PROJECT STATUS</b>                      P.M.      Project Status</p>										
<p><b>Resource Names</b>                      Start      Finish      Total Project Budget      Construction Budget/GMP      Project P.O.      Notes</p>										
<p><b>North Campus</b></p>										
2000-N09-02	CF	PLANNING	MAIN ROAD - TRAFFIC CONTROL / FLASHING YELLOW LIGHT/SIGNAGE AND RELOCATION OF CROSSWALK	GERRITS ARROW ASPHALT	03/09	06/09	\$50,000	\$45,000	NO	AWAITING QUOTE FOR FLASHING LIGHT AND SIGNAGE.
2000-N09-03	CF/JM	UNDER CONSTRUCTION	JUNIOR ACHIEVEMENT	HIRSCH ARCHITECTS / MEP STRUCTURAL / STILES CONSTRUCTION	04/07	06/09	\$50,000	\$50,000	YES	CAMPUS HAS MADE FINAL PAINT COLOR SELECTION. PO FOR WALL MURAL HAS BEEN ISSUED. FURNITURE LAYOUT IS PENDING FINAL CAMPUS APPROVAL
2000-R07-01	MC	PLANNING	BLDG -46 STUDENT LIFE, SATELLITE DISH	TOTAL SATELLITE SYSTEMS	TBD	TBD	\$5,000	\$5,500	YES	DISH NETWORK PREPARING INSTALLATION PROPOSAL
2000-R07-02	FH / CF	DESIGN DEVELOPMENT	NORTH TELECOM TOWER PHASE 1 - DEMO & TOWER REPORT	CCI / KCI TECHNOLOGIES/ T-MOBILE	TBD	TBD	\$250,000	\$250,000	NO	LEASE AGREEMENT IS UNDER REVIEW.
2000-R07-03	CF	UNDER CONSTRUCTION	PHASE 2 - TOWER REPAIR/REPLACEMENT	MILLER LEGG/ STONER / CCI	12/08	01/09	\$142,369	\$142,368	YES	WORK IS 90% COMPLETE.
2000-R08-02	DF	CONSTRUCTION DOCUMENTS	NORTH CAMPUS - WATER SYSTEM SURVEY STUDY & RENOVATION PHASE - '14, LOOPING BUILDING 50 INSTALL WELL & PUMP FOR COOLING TOWER	NALCO CCI	TBD	TBD	\$75,000	\$75,000	YES	CONSTRUCTION DOCUMENTS ARE 70% COMPLETE.
2000-R08-04	RD/CF	STUDY	NORTH CAMPUS - BALCONIES/RAMP AND RAILING WALKWAY STUDY	R.J. BEHAR & CO.	09/08	05/09	\$34,540	\$34,540	YES	DRAFT REPORT RECEIVED AND BEING REVIEWED BY THE COLLEGE.
2000-R09-01	JA	DESIGN DEVELOPMENT	NORTH CAMPUS SITE WALKWAY LIGHTING DESIGN AND CONSTRUCTION	PROCON	10/08	03/09	TBD	TBD	NO	AWAITING COMPLETION OF LIGHTING SURVEY TO FINISH DESIGN
2000-R09-02	RD/CF	PLANNING	CAMPUS WIDE - NEW LOCK INITIATIVE	HORUS CONSTRUCTION	02/09	02/09	\$23,000	\$23,000	YES	LOCKS HAVE BEEN RECEIVED, AWAITING INSTALLATION SCHEDULE
2000-R09-03	JA	PLANNING	NORTH CAMPUS LIGHTING FOR SOUTHEAST AND EAST TEMPORARY STUDENT PARKING.	PROCON	03/09	05/09	TBD	TBD	NO	EXISTING CONDITIONS BEING DETERMINED BY FIELD SURVEY.
2041-R04-01	FH / CF	UNDER CONSTRUCTION	BLDG -41, EXTERIOR ENVELOPE AND ROOF WATER PROOFING	SALTZ MICHELSON T & G	05/07	10/09	\$280,000	\$280,000	NO	PHASE TWO - STUCCO IS AWAITING FUNDING.
2041-R09-01	CF	PLANNING	BLDG 41 - CONFERENCE ROOM / SCANNING ROOM REMODEL	ADVANCE ROOFING RODRIGUEZ, PETERSON & PORRAS	10/08	08/09	TBD	TBD	NO	100 % CONSTRUCTION DOCUMENTS WERE PREPARED BY THE ARCHITECT AND ARE BEING REVIEWED BY THE CAMPUS.
2041-R09-02	CF	COMPLETE	BLDG 41 - VISION CARE LOBBY CARPET	LOOX FLOORING	01/09	02/09	\$10,374	\$10,374	YES	COMPLETE

**BROWARD COLLEGE  
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBIKOWSKI DF - DAVE FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN	MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM					
2041-R09-03	CF	BIDDING	BLDG 41 - ADDITIONAL PIPED AIR, OXYGEN AND VACUUM	RODRIGUEZ, PETERSON & PORRAS	03/09	05/09	TBD	TBD	NO	CM IS PROVIDING GMP
2049-R08-01	RD	PERMITTING	BLDG 49 - REPLACEMENT OF FIRE ALARM SYSTEM	INTEGRATED FIRE	04/09	07/09	\$30,000	\$30,000	YES	PERMITTING IN REVIEW
2049-R09-02	CF	BIDDING	BLDG 46 - CONSTRUCTION OF UNIT RESTROOM	RODRIGUEZ, PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	AWAITING PERMITTING AND SOLICITING PRICING.
2050-R05-01	FH / CF	CONSTRUCTION	BLDG - 50 AND 51, REMODEL & RENOVATION	BORRELLI/GERRITS	11/08	03/10	\$7,500,000	\$5,776,000	NO	DEMOLITION IS 70% COMPLETE. AWAITING ISSUANCE OF PO FOR REMODELING.
2060-R07-01	CF	COMPLETE	BLDG-60, OMNI RESTROOM RENOVATION - ADA COMPLIANCE PHASE 2	RODRIGUEZ PORRAS T&G	08/07	02/09	\$291,830	\$291,830	YES	100% COMPLETE. AC UNIT WAS INSTALLED AND AWAITING INSPECTIONS.
2060-R09-01	CF	UNDER CONSTRUCTION	BLDG 60 - BLEACHER REPAIR WORK	HUSSEYSEATING / MIKE COVAL, T. & G	12/08	02/09	\$189,200	\$189,200	YES	WORKING ON ADDITIONAL ELECTRICAL REQUIRED FOR INSPECTION
2060-R09-02	CF	COMPLETE	BLDG 60 - OMNI AUDITORIUM NEW DOORS FOR ADA COMPLIANCE	HORUS CONSTRUCTION	01/09	02/09	\$77,895	\$77,895	YES	COMPLETE
2060-R09-03	CF	PLANNING	BLDG. 60 - OMNI AUDITORIUM NEW FLOORING	FAST TRACK	TBD	TBD	TBD	TBD	NO	GMP BEING DEVELOPED BY CM
2060-R09-04	JA	PLANNING	BLDG. 60 - OMNI AUDITORIUM NEW INDOOR / CEILING LIGHTING	TBD	TBD	TBD	TBD	TBD	NO	CURRENT INDOOR / CEILING LIGHTING IS VERY LOUD. WILL BEGIN EFFORTS TO REPLACE CURRENT BULBS / LIGHTING SYSTEM.
2062-R07-02	JR	COMPLETE	BLDG -62, NORTH REGIONAL LIBRARY	RODRIGUEZ/CCI	03/08	02/09	\$600,000	\$600,000	YES	COMPLETE
2062-R08-01	CF	COMPLETE	BLDG -62, NORTH REGIONAL LIBRARY TOILET ROOM REPAIR	T&G	03/08	01/09	\$50,000	\$31,205	YES	COMPLETE
2062-R09-03	CF	UNDER CONSTRUCTION	BLDG 62 - SOUTH SIDE - TREE REMOVAL AND SIDEWALK REPAIR	FAST TRACK MCI	02/09	03/09	\$12,392	\$12,392	YES	WORK TO BEGIN DURING SPRING BREAK
2062-R09-04	RD/CF	UNDER CONSTRUCTION	BLDG 62 - NORTH SIDE - TREE ROOT REMOVAL AND SIDEWALK INSTALLATION	R. J. BEHAR / FAST TRACK MCI	02/09	04/09	TBD	TBD	NO	ROOT REMOVAL SCHEDULED TO BEGIN DURING SPRING BREAK
2063-R07-01	CF	PLANNING	CAMPUS WIDE - CHLORINATION STATION - CITY OF MARGATE	TBD	TBD	TBD	TBD	TBD	NO	BEGINNING EFFORTS TO COORDINATE THE INSTALLATION OF A CHLORINATION STATION WITH THE CITY OF MARGATE.

**AGENDA ITEM IX-A**

FEB 24 2009

ENCLOSURE

# BROWARD COLLEGE PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<b>PROJECT ADMINISTRATOR</b> CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI DF - DAVE FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
<b>North Campus</b> <b>Campus Projects and Projects on Hold Status</b>										
2000-R07-01	YA	PLANNING	NORTH CAMPUS-CHILLER ADDITION	KAPLAN	TBD	TBD	TBD	TBD	NO	REVIEWING RECOMMENDATIONS FOR CHANGE IN SCOPE TO ADD CHILLER.
2046-R07-03	CF	PLANNING	BLDG - 48 ADMISSIONS & REGISTRATION REMODELING	RODRIGUEZ, PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING FOR ARCHITECT TO BEGIN REDESIGNING NEW OFFICE SPACE LAYOUT.
2041-R07-01	FH	PLANNING	BLDG -41, RADIOLOGY PROGRAM EQUIPMENT RELOCATION	TBD	TBD	TBD	TBD	TBD	NO	CAMPUS ISSUE. PROJECT PENDING.
2046-R07-02	MC	PLANNING	BLDG -46, KITCHEN GAS CONTROL REPLACEMENT	IMPERIAL ELECTRIC	06/07	TBD	TBD	TBD	NO	FA COMPLETE. COMPLETED FA TESTS AND PROVIDING INFORMATION TO PREPARE ELECTRICAL SPECIFICATION.
2041-R07-01	CF	PLANNING	BLDG -41, ELEVATOR LOBBY SIGNAGE	DESIGNER SIGNS	TBD	TBD	TBD	TBD	NO	A CAMPUS ISSUE. DEPARTMENT DEAN HAS PROPOSAL TO SUBMIT TO PURCHASING.
2041-R08-02	CF	PLANNING	BLDG 41 - REMOVE HALLWAY CARPET AND INSTALL VCT	LOCO FLOORING	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2049-R09-01	CF	PLANNING	BLDG 49- NEW DOOR INSTALLATIONS	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2050-R09-01	CF	PLANNING	BLDG. 50 ELEVATOR CAB	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2060-R09-03	CF	PLANNING	BLDG 60 - OFFICE AREA NEW CARPETING	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
2060-R09-04	CF	PLANNING	BLDG-60, OMNI RESTROOM RENOVATION - ADA COMPLIANCE PHASE 1	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING FOR AC UNIT
2060-R09-05	CF	PLANNING	BLDG. 60-400 & 60-500 INSTALLATION OF NEW LATERAL - PHASE 15 - CONTINUANCE OF WATER MAIN PROJECT	MILLER LEGG/ STONER / CCI	TBD	TBD	TBD	TBD	NO	ENGINEER HAS SUBMITTED PROPOSAL TO DESIGN THE INSTALLATION OF A WATER LATERAL TO SERVE BUILDINGS 60-300 AND 60-400. AWAITING FUNDING.
2063-R07-01	MH	PLANNING	BLDG -63, CHILD CARE CENTER ACCESS CONTROL	SECURITY ONE CCI	10/07	TBD	\$35,000	\$33,000	YES	PROJECT PENDING FUNDING
	CF	PLANNING	FDOT - SOUTH BRIDGE REPAIR WORK	TBD	TBD	TBD	TBD	TBD	NO	REPORT RECEIVED FOR FDOT WITH RECOMMENDATIONS. AWAITING QUOTES.
2000-N09-03	CF	PLANNING	CAMPUS WIDE - MISC. NEW DOORS AND VENTS	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.

AGENDA ITEM **IX-A**

FEB 24 2009

ENCLOSURE

**BROWARD COLLEGE  
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<p><b>PROJECT ADMINISTRATOR</b></p> <p>ICF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI DF - DAVE FOWLER FH - FRANCISCO HOYOS JA - JACK MORRISON</p> <p>JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN</p> <p>MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM</p>										
<b>Maroone Automotive Center</b>										
36101-R07-02	MC	PLANNING	2/6/2009 BLDG 101, AUTOMOTIVE, ELECTRICAL MODIFICATION	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
36101-R08-01	MH	DESIGN DEVELOPMENT	BLDG 101 CLASSROOM PARTITION REPLACEMENT	SALTZ MICHELSON FAST TRACK	TBD	TBD	TBD	TBD	NO	AWAITING PO FOR DESIGN SERVICES.
36101-R08-02	MH	CONSTRUCTION DOCUMENTS	NEW CHILLER AND COOLING TOWER	HANSON CCI	08/08	08/09	\$500,000	\$467,000	YES	CONSTRUCTION DOCUMENTS ARE UNDER REVISION.
36101-R09-01	MH	CONSTRUCTION	BLDG 101 - INSULATED GARAGE DOORS	CCI	03/09	05/09	\$34,000	\$34,000	YES	SHOP DRAWINGS IN REVIEW.
36102-R08-01	MH	RFP	BLDG 102 MARINE TECHNOLOGY CLASSROOMS & OFFICES	TBD	TBD	TBD	TBD	TBD	NO	RFP HAS BEEN SENT TO PURCHASING

**ACCOMPLISH IX = A**

**FEB 24 2009**

**ENCLOSURE**

# BROWARD COLLEGE PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<b>PROJECT ADMINISTRATOR</b> CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI DF - DAVE FOWLER PH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN MH - MICHAEL HAMILTON MM - MAT MILLER RD - ROBERT DECOSMO YA - YOHANNES ASGEDOM										
<b>Judson A. Samuels - South Campus</b> 2/6/2009										
3000-R07-02	JA	DESIGN DEVELOPMENT	SOUTH-CAMPUS, NORTH LOT PARKING LIGHTS	PROCON	05/09	10/09	TBD	TBD	NO	STUDY HAS BEEN COMPLETED AND APPROVED. ENGINEER IS WORKING ON DESIGN.
3000-R08-02	DF	DRAWINGS	INSTALL WELL FOR COOLING TOWER	PROCON CCI	03/09	06/09	\$60,000	\$60,000	NO	CONSTRUCTION DOCUMENTS ARE 70% COMPLETE.
3000-R08-04	MH	PLANNING	PARKING LOT IMPROVEMENTS	T&G	TBD	TBD	TBD	TBD	NO	PROPOSAL UNDER REVIEW
3000-R08-06	MH	CONSTRUCTION DOCUMENTS	EAST CAMPUS ENTRANCE ROAD IMPROVEMENTS	EAC STONER	09/08	03/09	\$40,605	\$40,605	YES	SURVEY IS COMPLETE. ENGINEERING IN PROGRESS.
3068-M07-02	MH / JM / MC	CONSTRUCTION	BLDG 68A - 2ND FLOOR TESTING	RODRIGUEZ T&G PROCON	12/08	04/09	\$232,000	\$232,000	YES	CONSTRUCTION IN PROGRESS. NEW FURNITURE SCHEDULED TO BE DELIVERED IN FEBRUARY.
3068-M08-01	MH/JM	CONSTRUCTION	BLDG-68A, 1ST FLOOR REGISTRATION, LOBBY NEW CARPET AND FURNITURE	OFFICE ELEMENTS LEE COX FLOORING, PARAMOUNT STUDIO	01/09	02/09	\$52,000	\$52,000	YES	CONSTRUCTION IN PROGRESS. CARPET AND FURNITURE SCHEDULED TO BE INSTALLED WEEK OF FEBRUARY 9TH.
3068-R08-03	MH	PLANNING	BLDG 68 WINDOW REPAIR	RODRIGUEZ, PETERSON & PORRAS FAST TRACK	TBD	TBD	TBD	TBD	NO	WAITING ON PRICING
3070-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG-70, POWER UPGRADE	LOUIS AGUIRRE	06/09	12/09	\$100,000	\$75,000	NO	100% CONSTRUCTION DOCUMENTS RECEIVED AND UNDER REVIEW.
3072-M06-01	MH/JM	CONSTRUCTION DOCUMENTS	BLDG -72, REMODEL SOUTH	HANSON PIRTLE	07/09	12/10	\$9,000,000	\$6,500,000	NO	CONSTRUCTION DOCUMENTS BEING REVISED TO ACCOMMODATE CHANGES IN THE SCOPE.
3072-R09-01	MH	CONSTRUCTION	BLDG-72 RE-ROOFING	ADVANCED ROOFING	12/08	02/09	\$418,903	\$418,903	YES	CONSTRUCTION IS 90% COMPLETE
3073-R07-01	MH	PLANNING	BLDG -73, CHILD CARE CENTER- SECURITY ACCESS	TBD	TBD	TBD	\$20,000	\$18,000	NO	PROPOSAL UNDER REVIEW
3065-R09-01	MH / JM	CONSTRUCTION	MODULAR 85 - REMODEL FOR EDUCATION DEPARTMENT	LEE COX FLOORING, PRADERE	01/09	03/09	\$50,000	\$50,000	YES	WORK IN PROGRESS. FURNITURE SCHEDULED TO BE INSTALLED THE LAST WEEK OF FEBRUARY.
3069-M08-02	JM / MC	PLANNING	BLDG 99 - LOBBY COMPUTER TABLES	PARAMOUNT OFFICE	11/08	02/09	\$10,000	\$10,000	NO	AWAITING ISSUANCE OF PO FOR FURNITURE AND WAITING QUOTE FOR ELECTRICAL WORK
3069-R08-02	MH	CONSTRUCTION	BLDG 99 - NEW ROOF EXHAUST FAN	ADVANCED ROOFING	07/08	02/09	\$9,972	\$9,972	YES	UNDER CONSTRUCTION. 90% COMPLETE. WAITING ON MEP REVIEW
<b>Judson A. Samuels - South Campus</b> Campus Projects and Projects on Hold Status										
3067-R08-01	MH	PLANNING	BUILDING 67 BOOKSTORE WINDOW REPLACEMENT	T & G	TBD	TBD	TBD	TBD	NO	CM PROPOSAL IS UNDER REVIEW
3069-R08-01	MC/JA	PLANNING	BLDG 99 - UPGRADE ELECTRICAL SRVC TO SIMULATORS IN HANGER	TBD	TBD	TBD	TBD	TBD	NO	WALK THRU BEING SCHEDULED
3069-R04-01	MH	PLANNING	TARMACK FOR 727 JET	SALTZ MICHELSON/CCI	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
3069-M08-02	MH	CONSTRUCTION DOCUMENTS	BLDG 99 - REMODEL RM 134 & 135	TBD	TBD	TBD	TBD	TBD	NO	MEP PLAN REVIEW COMPLETED

FEB 24 2009

ENCLOSURE

**BROWARD COLLEGE**  
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
<p><b>PROJECT ADMINISTRATOR</b>                      CF - CHERYL FIELDS                      DC - DEBORAH CZUBKOWSKI                      DF - DAVE FOWLER                      FH - FRANCISCO HOYOS                      JA - JACK MORRISON                      JM - JESSICA MOORE                      JR - JUAN RAIGOSA                      JS - JIM SAWYER                      MC - MIKE COVAL                      MG - MARK GRIFFIN                      MH - MICHAEL HAMILTON                      MM - MAT MILLER                      RD - ROBERT DECOSMO                      YA - YOHANNES ASGEDOM</p>										
<p><b>Miramar Town Center</b></p>										
37100-N04-01	MH/JM	UNDER CONSTRUCTION	2/16/2009 MIRAMAR TOWN CENTER	BROWARD COUNTY T&G	12/06	06/09	\$4,039,000	\$500,000	YES	SCIENCE LAB PLUMBING IS 95% COMPLETE. AWAITING CITY APPROVAL. ELECTRONIC LOCKS, SECURITY CAMERAS AND NEW SIGNAGE TO BE INSTALLED. AVIATION CLASSROOM ELECTRICAL UPGRADES IN PROCESS.
3439-N06-01	JR	UNDER CONSTRUCTION	2/16/2009 PARKING LOT EXPANSION	R. J. BEHAR, CCI	02/08	04/10	\$104,000	\$90,000	YES	PROJECT IS 90% COMPLETE. WAITING ON COUNTY PERMITTING TO BE APPROVED.
<p><b>College Wide and Pending Projects</b></p>										
0000-R01-01	FH	PLANNING	2/15/2009 COLLEGE WIDE - SIGNAGE; BUILDING IDENTIFICATION & DIRECTIONAL SIGNS	RODRIGUEZ	02/09	08/09	\$200,000	\$200,000	NO	ARCHITECT IS GATHERING SITE INFORMATION.
0000-R06-03	JR	PLANNING	COLLEGE WIDE - WATER/SEWAGE PROTECTION	TBD	TBD	TBD	TBD	TBD	NO	PREPARING SCOPE OF WORK. PROJECT NOT FUNDED.
0000-R07-02	MG	PLANNING	COLLEGE WIDE - ACCESS CONTROL	TBD	TBD	TBD	\$50,000	\$50,000	NO	PENDING COMPLETION OF COLLEGE WIDE DOOR INVENTORY.
0000-R09-01	MG	RFP	COLLEGE WIDE FACILITIES MASTER PLAN	TBD	02/09	TBD	\$1,000,000	\$1,000,000	NO	RFP HAS BEEN RELEASED.
0000-R09-02	RD/MG	PLANNING	ADA TRANSITION PLAN & DOOR INVENTORY	BROWN & BROWN CSA GROUP	02/09	09/09	TBD	TBD	YES	ARCHITECT TO START SURVEY DURING SPRING BREAK.

MEETING IX-A

FEB 24 2009

ENCLOSURE