

Office of the President
Willis Holcombe Center
Phone 954-201-7401
Fax 954-201-7357

www.broward.edu

BROWARD COLLEGE

Define yourself.

To: Members of the Board of Trustees

From: J. David Armstrong Jr., President

Date: January 26, 2010

Place: Regular Meeting of the Board of Trustees
Broward College
Judson A. Samuels South Campus - Bldg 81/Multi-purpose Room
7200 Pines Boulevard
Pembroke Pines, FL

Subject: Agenda Item IX-A - Project Status Report

Brief Description:

The Project Status Report contains the college wide project status report listing the active construction projects in the college.

Benefit to BC:

Maintaining a college wide project status report allows the Facilities Department to monitor the progress of all projects throughout the college to meet the requirements and needs of the programs and their support staff.

Relationship to College Master Plan:

Goal 5 - Quality Improvement and Accountability

FOR INFORMATION PURPOSES

Board Agenda Approved: _____
Date: _____

Agenda Item IX-A
Enclosure _____

**BOARD OF TRUSTEES
AGENDA TRANSMITTAL SHEET**

To: J. David Armstrong, Jr., President

Date: January 26, 2010

From: William D. Pennell, CFO/VP for Facilities


Subj: Project Status Report, Collegewide

Issue: Project Status Report for review by the District Board of Trustees

Background/Analysis: The Project Status Report is updated each month and presented to the District Board of Trustees to keep them informed of all construction projects at the college.

Fiscal Impact: N/A


Francisco Hoyos
AVP, Facilities Management


William D. Pennell
CFO/VP Facilities

Staff Position: FOR INFORMATION ONLY

THIS RECOMMENDED ACTION MEETS THE FOLLOWING ELEMENT(S) OF THE COLLEGE'S MISSION STATEMENT:

- | | |
|---|---|
| <input checked="" type="checkbox"/> Providing high quality educational programs | <input checked="" type="checkbox"/> Providing high quality services |
| <input type="checkbox"/> Providing for affordability to a diverse community of learners | <input type="checkbox"/> Providing for accessibility to a diverse community of learners |
| <input type="checkbox"/> Commitment to student achievement | <input type="checkbox"/> Commitment to lifelong learning |
| <input checked="" type="checkbox"/> Commitment to academic excellence | <input checked="" type="checkbox"/> Providing use of current technology |

BRIEFLY DESCRIBE HOW THIS RECOMMENDATION ACHIEVES THE ABOVE ELEMENT(S) IN THE COLLEGE'S MISSION STATEMENT:

Minority Firm: Yes ___ No ___ N/A

Broward Firm: Yes ___ No ___ N/A

BROWARD COLLEGE
PROJECT STATUS REPORT

PROJECT ADMINISTRATOR		Task Name		Resource Names		Project P.O.		Notes	
Project Number	P.M.	Project Status	Task Name	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN							
A. Hugh Adams - Central Campus									
1000-R07-02	JR	DESIGN DEVELOPMENT	1/13/2010 CENTRAL CAMPUS WIDE BACKFLOW PREVENTERS, PHASE II	12/08	05/10	\$100,000	\$100,000	YES	CONSTRUCTION DOCUMENTS ARE 90% COMPLETE.
1000-R08-02	JR	CONSTRUCTION DOCUMENTS CONSTRUCTION	INSTALL WELLS FOR COOLING TOWERS	03/09	06/10	\$300,000	\$300,000	YES	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE.
1000-R09-01	JA	CONSTRUCTION	CENTRAL CAMPUS WALKWAY LIGHTING	10/09	04/10	\$500,000	\$500,000	YES	PO ISSUED. AWAITING CONSTRUCTION SCHEDULE
1000-R09-01	JR	SCHEMATIC DESIGN	CAMPUS WIDE DRAINAGE MASTER PLAN	03/09	10/10	\$150,000	\$150,000	YES	ON HOLD PENDING SCHEMATIC DESIGN
1004-R09-01	JR	CONSTRUCTION	BLDG 4 - BAILEY HALL ELEVATOR RENOVATION / CAB FINISHES	04/09	02/10	\$40,000	\$40,000	YES	CAB FINISHES WILL BE COMPLETED BY THE END OF FEBRUARY
1005-R10-01	RD	COMPLETE	BLDG 5 - STAIR REPAIR	10/09	06/10	\$40,000	\$40,000	NO	PROJECT COMPLETE
1006-M06-02	JR	CONSTRUCTION DOCUMENTS	BLDG 6 - ADDITION	07/08	09/10	\$10,131,054	\$7,478,214	YES	100% CONSTRUCTION DOCUMENTS ARE COMPLETE AND UNDER REVIEW
1006-M06-03	JR / DC / JM	CONSTRUCTION	BLDG 6 - OFFICE REMODEL/BATHROOM TOWER & ELEVATOR	07/08	02/10	\$1,384,993	\$1,384,993	YES	CONSTRUCTION IS 95% COMPLETE
1006-R09-01	JR / MG	PLANNING	BLDG 6 - THEATER BOOTH REDESIGN	12/09	02/10	\$213,000	\$213,000	NO	RFP WAS AWARDED TO PEERSON AUDIO, INC AWAITING BOARD APPROVAL
1007-R09-01	CF	CONSTRUCTION DOCUMENTS	BLDG 7 - VACUUM PUMP REMODEL AND REPAIR WORK	04/09	02/10	\$100,000	\$80,000	YES	AWAITING DELIVERY OF THE NEW PUMP. THE CONTRACTOR HAS SUCCESSFULLY REMOVED THE OLD PUMP FROM THE BUILDING.
1008-R09-02	MG/JR / JM	DESIGN DEVELOPMENT COMPLETE	BLDG 8 RMS 212,213,222 - COMPUTER TESTING	04/09	03/10	\$131,675	TBD	NO	CAMPUS IS REVIEWING CLASSROOM FURNITURE OPTIONS.
1010-N01-05	JR	COMPLETE	BLDG 10 - ELEVATOR/STAIR TOWER / ADA RESTROOMS	07/07	12/09	\$500,000	\$380,000	YES	CONSTRUCTION IS COMPLETE

AGENDA ITEM IX-A

JAN 26 2010

ENCLOSURE _____

**BROWARD COLLEGE
PROJECT STATUS REPORT**

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN						
A. Hugh Adams - Central Campus			1/13/2010							
1017-R07-03	JR	CONSTRUCTION DOCUMENTS	BLDG 17 - RELOCATION OF EXISTING COFFEE SHOP	RODRIGUEZ, PETERSON & PORRAS, CCI	08/08	06/10	\$220,000	\$220,000	YES	PROJECT IS UNDER REVIEW BY PROCUREMENT. SUBMITTALS ARE IN PROGRESS
1017-R09-02	JR	CONSTRUCTION	BLDG 17 - REFINISH ELEVATOR	GATOR ELEVATORS	03/09	02/10	\$16,000	\$16,000	YES	PROJECT TO BE COMPLETED IN FEBRUARY.
1017-R09-03	JR	PLANNING	BLDG 17 - FLOOR REPLACEMENT	CCI	TBD	TBD	\$460,000	\$460,000	NO	PEINDG DIRECTION FROM PROCURMENT ON HOW TO PROCEED.
1022-M06-01	JR	DESIGN DEVELOPMENT	BLDG 22 - INSTITUTE OF PUBLIC SAFETY REMODELING	STH	07/08	08/11	\$13,876,017	\$12,141,017	NO	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE AND UNDER REVIEW.
1023-R09-01	JR	CONSTRUCTION DOCUMENTS	BLDG 23 - 1ST FLOOR RESTROOMS	RODRIGUEZ, PETERSON & PORRAS, CCI	02/09	03/10	\$200,000	\$200,000	NO	CONSTRUCTION DOCUMENTS ARE 100% COMPLETE AND UNDER REVIEW
A. Hugh Adams - Central Campus			Projects on Hold Status -							
1004-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG 4 - BAILEY HALL - ENTRANCE SIGN REPLACEMENT DATA/ELECTRICAL COMPONENTS	HIGH-TECH SIGNS	TBD	TBD	\$94,000	\$94,000	NO	CURRENTLY ON HOLD DUE TO COLLEGE WIDE SIGNAGE PROGRAM

AGENDA ITEM IX-A

JAN 26 2010

ENCLOSURE _____

**BROWARD COLLEGE
PROJECT STATUS REPORT**

PROJECT ADMINISTRATOR		P.M.		Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MOORE JR - JUAN RANGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN										
Willis Holcombe - Center Downtown					1/13/2010							
1100-R06-01	FH/JR	PROGRAMMING	BLDG 31 - 5TH AND 6TH FLOOR REMODELING PHASE 2 - ADA TOILET ROOM MODIFICATIONS	M.C. HARRY	02/09	01/11	Phase 1 - \$3,400,000 Phase 2 - \$1,200,000 \$53,000	TBD	NO	AWAITING SCHEMATIC DESIGN		
1131-R09-01	JR	COMPLETE	BLDG 31 - ADA FIXTURE REPLACEMENT	CCI	04/09	12/09	\$53,000	\$53,000	YES	PROJECT COMPLETE		
Willis Holcombe Center - Downtown				Campus Projects and Projects on Hold Status								
1133-R07-01	FH	CONSTRUCTION DOCUMENTS	BLDG 33 - 12th FLOOR LOBBY RENOVATIONS / LARGE DISPLAY CASE	RODRIGUEZ, CCI	12/06	TBD	\$80,000	\$80,000	YES	CASE IS PENDING REDESIGN		

AGENDA ITEM IX-A

JAN 26 2010

ENCLOSURE _____

BROWARD COLLEGE
PROJECT STATUS REPORT

PROJECT ADMINISTRATOR		Task Name		Resource Names		Start		Finish		Total Project Budget		Construction Budget/SLIP		Project P.O.		Notes	
Project Number	P.M.	Project Status	Task Name		Resource Names		Start	Finish	Total Project Budget	Construction Budget/SLIP	Project P.O.	Notes					
CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN		1/13/2010													
2000-N10-01	JA	COMPLETE	CAMPUS LIGHTNING PROTECTION		CCI		08/09	12/09	\$105,152	\$100,572	YES	PROJECT COMPLETE					
2000-R07-02	FH / CF	DESIGN DEVELOPMENT	NORTH TELECOM TOWER PHASE 1 - DEMO & TOWER REPORT PHASE 2 - TOWER REPAIR/REPLACEMENT		CCI / KCI TECHNOLOGIES / T-MOBILE		TBD	TBD	\$250,000	\$250,000	NO	PROPOSAL IS UNDER REVIEW.					
2000-R09-01	JA	DESIGN DEVELOPMENT	NORTH CAMPUS SITE WALKWAY LIGHTING DESIGN AND CONSTRUCTION		PROCON		10/08	02/10	TBD	TBD	NO	POWER ASBUILTS DESIGN IS COMPLETE.					
2000-R09-03	JA	CONSTRUCTION	NORTH CAMPUS LIGHTING FOR SOUTHEAST AND EAST TEMPORARY STUDENT PARKING.		HORUS		09/09	02/10	\$261,622	\$242,622	YES	SUBSTANTIAL COMPLETION, PUNCH LIST ITEMS REMAIN.					
2000-R10-01	CF	PLANNING	NORTH CAMPUS SIGNAGE		FASTRACK MCI		09/09	02/10	\$28,867	\$28,867	NO	AWAITING SUBMITTAL OF SHOP DRAWINGS FROM THE CONTRACTOR.					
2041-R04-01	FH / CF	COMPLETE	BLDG -41 EXTERIOR ENVELOPE AND ROOF WATER PROOFING PHASE 2		SALTZ MICHELSON T & G ADVANCED ROOFING		05/09	12/09	\$435,679	\$435,679	YES	PROJECT COMPLETE					
2041-R09-04	CF	PLANNING	BLDG 41 & BLDG 56 - MOLD INVESTIGATIVE WORK		EE&G ENVIRONMENTAL		05/09	02/10	\$5,000	\$5,000	YES	REPORT RECOMMENDATIONS HAVE BEEN IMPLEMENTED. VERIFICATION DATA LOGGING IN PROGRESS.					

AGENDA ITEM IX-A

JAN 26 2010

ENCLOSURE _____

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/CMFP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN						
North Campus										
2046-R10-02	CF / YA	DESIGN	1/13/2010 BLDG 46 - A/C UPGRADE FOR IT STORAGE ROOM	PROCON ENGINEERING	09/09	02/10	\$4,995	\$4,995	YES	RETURNED THE REVISED PLANS TO THE ENGINEER. AWAITING SUBMISSION OF THE FINAL SET OF PLANS FOR THE CONTRACTOR.
2046-R10-03	CF / YA	DEISGN	BLDG 46 - A/C UPGRADE FOR CAMPUS SAFETY OFFICE	PROCON ENGINEERING	09/09	02/10	\$6,750	\$6,750	YES	RETURNED THE REVISED PLANS TO THE ENGINEER. AWAITING SUBMISSION OF THE FINAL SET OF PLANS FOR THE CONTRACTOR.
2050-R05-01	FH / CF	CONSTRUCTION	BLDG - 50 AND 51, REMODEL & RENOVATION	BORRELLI GERRITS CONSTRUCTION	11/08	04/10	\$7,500,000	\$5,776,000	YES	CONSTRUCTION IS 80% COMPLETE
2060-R09-03	CF	PLANNING	BLDG 60 - OMNI AUDITORIUM NEW GYMNASIUM FLOORING	FASTRACK RODRIGUEZ PETERSON & PORRAS	06/10	09/10	\$360,000	\$360,000	NO	PROJECT ON HOLD, PENDING APPROVAL
2060-R09-04	JA	STUDY	BLDG 60 - OMNI AUDITORIUM NEW INDOOR / CEILING LIGHTING STUDY	TBD	TBD	TBD	TBD	TBD	NO	IN THE PROCESS OF SELECTING A SYSTEM
2060-R09-05	CF	PLANNING	BLDG 60-400 & 60-500 - INSTALLATION OF NEW LATERAL - PHASE 15 - CONTINUANCE OF WATER MAIN PROJECT	MILLER LEGG STONER CCI	12/09	03/10	\$88,234	\$88,234	NO	WORK SCHEDULED TO OCCUR DURING SPRING BREAK.
2060-R09-06	YA	COMPLETE	BLDG 60 - AIR HANDLER REPLACEMENT	THERMAL CONCEPTS	08/09	01/10	\$233,000	\$233,000	YES	PROJECT COMPLETE
2060-R09-09	CF	COMPLETE	BLDG 60 - DANCE STUDIO FLOORING	CCI	10/09	01/10	\$8,000	\$8,000	YES	PROJECT COMPLETE
2060-R10-01	CF	PLANNING	BLDG 60 - 400 - SPALLING STUCCO REPAIR	FASTRACK MCI	11/09	02/10	\$9,328	\$9,328	NO	AWAITING ISSUANCE OF PO

AGENDA ITEM IX-A

JAN 26 2010

ENCLOSURE _____

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR			CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN						
Campus Projects and Projects on Hold Status										
2000-R08-02	YA	CONSTRUCTION DOCUMENTS	INSTALL WELL & PUMP FOR COOLING TOWER	NALCO CCI	08/09	TBD	\$75,000	\$75,000	YES	CONSTRUCTION DOCUMENTS ARE 98% COMPLETE.
2000-N09-04	CF	PLANNING	CAMPUS WIDE - MISC. NEW DOORS AND VENTS	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2000-N09-05	CF	PLANNING	FDOT - SOUTH BRIDGE REPAIR WORK	TBD	TBD	TBD	TBD	TBD	NO	COST PROPOSAL RECEIVED FROM THE CONTRACTOR.
2041-M07-01	FH	PLANNING	BLDG 41 - RADIOLOGY PROGRAM EQUIPMENT RELOCATION	ALL SPECIALTY SALES	TBD	TBD	TBD	TBD	NO	CAMPUS ISSUE. PROJECT PENDING.
2041-R09-01	CF	CONSTRUCTION DOCUMENTS	BLDG 41 - CONFERENCE ROOM / SCANNING ROOM REMODEL	RODRIGUEZ, PETERSON & PORRAS	10/08	TBD	TBD	TBD	NO	PROPOSAL RECEIVED. AWAITING ADDITIONAL FUNDING TO PROCEED
2041-R09-02	CF	PLANNING	BLDG 41 - REMOVE HALLWAY CARPET AND INSTALL VCT	L. COX FLOORING	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2046-R07-03	CF/JM	PLANNING	BLDG - 46 ADMISSIONS & REGISTRATION REMODELING	RODRIGUEZ, PETERSON & PORRAS OFFICE ELEMENTS	TBD	TBD	TBD	TBD	YES	RECEIVED MEP COMMENTS. THE ARCHITECT HAS RESPONDED TO THE COMMENTS. PROJECT IS AWAITING FUNDING.
2046-R07-02	MC	PLANNING	BLDG 46 - KITCHEN GAS CONTROL REPLACEMENT	TBD	TBD	TBD	TBD	TBD	NO	FA COMPLETE. COMPLETED FA TESTS AND PROVIDING INFORMATION TO PREPARE ELECTRICAL SPECIFICATION.
2046-R10-01	CF	PENDING	BLDG 46 - 2ND FLOOR RESTROOM REMODEL	RODRIGUEZ, PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	ARCHITECT HAS SUBMITTED A COST PROPOSAL. AWAITING FUNDING.
2050-R09-01	JR	PENDING	BLDG 50 - ELEVATOR REMODEL	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING.
2060-R09-04	CF	PLANNING	BLDG 60 - OMNI RESTROOM RENOVATION - ADA COMPLIANCE PHASE 1	TBD	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING FOR AC UNIT
2063-R07-01	CF	PLANNING	CAMPUS WIDE - CHLORINATION STATION - CITY OF MARGATE	MILLER LEGG	05/09	06/10	TBD	TBD	NO	RECEIVED COST PROPOSALS FOR FLUSHING DEWISE. CURRENTLY BEING REVIEWED FOR FUNDING.
2063-R07-02	MC	CONSTRUCTION	BLDG 63 - CHILD CARE CENTER ACCESS CONTROL	SECURITY ONE CCI	10/07	03/10	\$35,000	\$33,000	YES	WORK IS 25% COMPLETE

AGENDA ITEM 18A

JAN 26 2010

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

PROJECT ADMINISTRATOR		Project Status		Task Name		Resource Names		Start		Finish		Total Project Budget		Construction Budget/GMP		Project P.O.		Notes	
CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON		JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN		1/13/2010															
Judson A. Samuels - South Campus																			
3000-N10-01	MH	CONSTRUCTION	SOUTH CAMPUS - NEW EXTERIOR SIGNAGE REPLACEMENT			08/09	02/10	\$48,000	\$48,000	YES									CONSTRUCTION IN PROGRESS
3000-N10-02	MH	PLANNING	NEW SCOREBOARD AT SOFTBALL FIELD			12/09	03/10	\$48,000	\$48,000	NO									AWAITING ISSUANCE OF PO
3000-R10-01	MH	PLANNING	CAMPUS WIDE - STRUCTURAL REPAIRS TO BALCONIES AND STAIRS			07/09	TBD	TBD	TBD	NO									AWAITING FEE PROPOSAL FROM CM
3000-R07-02	JA	CONSTRUCTION	SOUTH-CAMPUS, NORTH LOT PARKING LOT LIGHTING			10/09	02/10	\$244,470	\$224,000	YES									SUBSTANTIAL COMPLETION. PUNCH LIST ITEMS REMAIN
3000-R08-02	MH	CONSTRUCTION	INSTALL WELL FOR COOLING TOWER			05/09	03/10	\$60,000	\$60,000	YES									SHOP DRAWINGS UNDER REVIEW.
3000-R09-01	RD	CONSTRUCTION	SOUTH CAMPUS - CODE BLUE COMMUNICATION EMERGENCY PHONES			07/09	02/10	\$120,000	\$120,000	YES									INSTALLATION IS 80% COMPLETE. TO BE COMPLETED IN FEBRUARY
3068-M07-02	MH/MC	CONSTRUCTION	BLDG 68A - 2ND FLOOR TESTING			12/08	02/10	\$232,000	\$232,000	YES									VEDNOR IS REVISING PROPOSAL FOR NEW SCOPE OF WORK.
3068-M10-01	MH	PLANNING	BLDG 68B - REROOFING THEATER			12/10	02/10	\$53,000	\$53,000	NO									PROPOSAL IS UNDER REVIEW.
3068-M10-02	MH	CONSTRUCTION	BLDG 68B - THEATER ROOF REPLACEMENT			TBD	TBD	\$54,000	\$54,000	NO									PROJECT COMPLETED. AWAITING FINAL INSPECTION.
3068-M10-02	MH	CONSTRUCTION DOCUMENTS	BLDG 68 - OUTSIDE MISTERS			TBD	TBD	\$44,000	\$44,000	NO									CONSTRUCTION DOCUMENTS ARE 90% COMPLETE
3068-N10-01	MH	PERMITTING	BLDG 68B - TMOBILE			TBD	TBD	TBD	TBD	NO									AWAITING PERMIT APPROVAL
3069-R10-01	MH	PLANNING	BLDG 69 - FLOOR REPLACEMENT			TBD	TBD	\$15,000	\$15,000	NO									AWAITING ISSUANCE OF PO
3070-R07-01	MC	CONSTRUCTION DOCUMENTS	BLDG-70, POWER UPGRADE			03/10	05/10	\$100,000	\$75,000	NO									CONSTRUCTION DOCUMENTS ARE 90% COMPLETE.
3072-M06-01	MH/JM	DESIGN DEVELOPMENT PROGRAMMING	BLDG -72, REMODEL SOUTH			11/09	06/11	\$9,000,000	\$6,500,000	NO									DESIGN DEVELOPMENT IN PROGRESS
3072-M10-01	MH	PLANNING	BLDG 72 - SLOPED ROOF REPLACEMENT			TBD	TBD	TBD	TBD	NO									AWAITING LACKMANN TO PROVIDE EQUIPMENT LIST
3072-R10-01	MH	PLANNING	BLDG 72 - SLOPED ROOF REPLACEMENT			TBD	TBD	\$190,000	\$180,000	NO									COLLEGE IS REVIEWING THE ROOFING PROPOSAL
3073-R07-01	MC	CONSTRUCTION	BLDG -73, CHILD CARE CENTER- SECURITY ACCESS			09/09	02/10	\$20,000	\$18,000	YES									UNDER CONSTRUCTION
3089-R08-01	MC/JA	PLANNING	BLDG 99 - UPGRADE ELECTRICAL SRVC TO SIMULATORS IN HANGER			TBD	TBD	\$2,500	\$2,500	YES									DESIGN IN PROGRESS.
3099-R10-01	MH	CONSTRUCTION DOCUMENTS	BLDG 99 - NEW PNEUMATIC SYSTEM			TBD	TBD	\$115,000	\$115,000	NO									CONSTRUCTION DOCUMENTS ARE 90% COMPLETE.

AGENDA ITEM **IX-A**

JAN 26 2010

ENCLOSURE

BROWARD COLLEGE
PROJECT STATUS REPORT

Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN										
Judson A. Samuels - South Campus Campus Projects and Projects on Hold Status										
3000-R08-04	MH	PLANNING	PARKING LOT IMPROVEMENTS - PARKING LOT SIGNAGE	T & G	TBD	TBD	TBD	TBD	NO	AWAITING PROPOSAL
3000-R08-06	MH	CONSTRUCTION DOCUMENTS	EAST CAMPUS ENTRANCE ROAD IMPROVEMENT DRAWINGS	TBD	TBD	TBD	TBD	TBD	NO	CONSTRUCTION DRAWINGS COMPLETE, CONSTRUCTION AWAITING FUNDING.
3067-R08-01	MH	PLANNING	BLDG 87 - BOOKSTORE WINDOW REPLACEMENT	T & G	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
3072-R08-02	MH	PLANNING	BLDG 72 - SAW TOOTH SINGLE PLY REROOFING	ADVANCED ROOF	TBD	TBD	\$150,000	\$150,000	NO	AWAITING FUNDING
3099-R04-01	MH	PLANNING	TARMACK FOR 727 JET	SALTZ MICHELSON	TBD	TBD	TBD	TBD	NO	AWAITING FUNDING
3099-M08-02	MH	CONSTRUCTION DOCUMENTS	BLDG 99 - REMODEL RM 134 & 135	TBD	TBD	TBD	TBD	TBD	NO	MEP PLAN REVIEW IS COMPLETED
Pines center 1/13/2010										
3500-M08-01	MH	PLANNING	BOOKSTORE RELOCATION	RODRIGUEZ, PETERSON & PORRAS	TBD	TBD	TBD	TBD	NO	PREPARING THE PROGRAM AND SITE SELECTION. DESIGN PROPOSAL IS UNDER REVIEW

AGENDA ITEM IX-A

JAN 26 2010

ENCLOSURE _____

**BROWARD COLLEGE
PROJECT STATUS REPORT**

PROJECT ADMINISTRATOR		Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes	
Project Number	P.M.	Project Status	Task Name	Resource Names	Start	Finish	Total Project Budget	Construction Budget/GMP	Project P.O.	Notes
PROJECT ADMINISTRATOR		CF - CHERYL FIELDS DC - DEBORAH CZUBKOWSKI FH - FRANCISCO HOYOS JA - JACK MORRISON	JM - JESSICA MOORE JR - JUAN RAIGOSA JS - JIM SAWYER MC - MIKE COVAL MG - MARK GRIFFIN							
Matroone Automotive Center										
3600-R10-01	MH/RD	COMPLETE	1/13/2010 CAMPUS WIDE - FIRE SAFETY CODE REPAIRS	FASTRACK CCI	08/09	12/09	\$89,500	\$89,500	YES	PROJECT COMPLETE
36101-R07-02	MC	PLANNING	BLDG -101, AUTOMOTIVE, ELECTRICAL MODIFICATION	TBD	TBD	TBD	TBD	TBD	NO	PREPARING SCOPE OF WORK
36101-R08-01	MH/JM	CONSTRUCTION	BLDG 101 - CLASSROOM PARTITION REPLACEMENT	SALTZ MICHELSON FASTRACK HANSON CCI	08/09	03/10	TBD	TBD	NO	AWAITING ISSUANCE OF PO
36101-R08-02	MH	CONSTRUCTION	NEW CHILLER AND COOLING TOWER	FASTRACK HANSON CCI	04/09	02/10	\$620,800	\$540,000	YES	UNDER CONSTRUCTION
36101-R09-01	MH	COMPLETE	BLDG 101 - INSULATED GARAGE DOORS	CCI	08/09	11/09	\$34,000	\$34,000	YES	PROJECT COMPLETE
36102-R08-01	MH	DESIGN	BLDG 102 - MARINE TECHNOLOGY CLASSROOMS & OFFICES	CARTAYA & ASSOCIATES	TBD	TBD	TBD	TBD	NO	DESIGN PROPOSAL UNDER REVIEW.
Miramar Town Center										
3700-N04-01	MH/MC	UNDER CONSTRUCTION	1/13/2010 MIRAMAR TOWN CENTER - ELECTRONIC LOCKS, SECURITY CAMERAS & SIGNAGE	T&G	12/06	02/10	\$550,000	\$500,000	YES	ELECTRONIC LOCKS HAVE BEEN DELIVERED AND INSTALLATION IS BEING SCHEDULED, SECURITY CAMERAS PROPOSAL IS UNDER REVIEW.
37109-R09-01	MC	COMPLETE	BLDG 109- AVIATION CLASSROOM ELECTRICAL UPGRADES	T&G	06/09	11/09	\$32,000	\$32,000	YES	PROJECT COMPLETE
Tigertail Lake Water Sports Center										
3439-N08-01	JR	UNDER CONSTRUCTION	1/13/2010 PARKING LOT EXPANSION	R. J. BEHAR, CCI	02/08	02/10	\$104,000	\$90,000	YES	COUNTY HAS APPROVED THE DRAWINGS, CCI TO IMPLEMENT THE CHANGES.
College Wide and Pending Projects										
0000-R01-01	FH	DESIGN DEVELOPMENT	1/13/2010 COLLEGE WIDE - SIGNAGE: BUILDING IDENTIFICATION & DIRECTIONAL SIGNS	RODRIGUEZ, PETERSON & PORRAS	02/09	03/10	\$200,000	\$200,000	NO	SCHEMATIC HAS BEEN APPROVED. ARCHITECT WORKING ON DESIGN DEVELOPMENT DRAWINGS AND BUDGETS.
0000-R07-02	MG	PENDING	COLLEGE WIDE - ACCESS CONTROL	TBD	TBD	TBD	\$50,000	\$50,000	NO	PENDING COMPLETION OF COLLEGE WIDE DOOR INVENTORY.
0000-R09-01	MG	PLANNING	COLLEGE WIDE FACILITIES MASTER PLAN	PARSONS CORP.	02/09	TBD	\$2,150,000	\$2,150,000	NO	REVIEW OF CONTRACT IN PROGRESS
0000-R09-02	RD/MG	PLANNING	ADA TRANSITION PLAN & DOOR INVENTORY	BROWN & BROWN CSA GROUP	02/09	02/10	\$95,000	\$95,000	YES	THE SOUTH CAMPUS AND NORTH CAMPUS INVENTORY HAS BEEN COMPLETED, CENTRAL IS IN PROCESS
0000-R09-03	MG	PLANNING	ARCHIBUS WORKORDER SYSTEM IMPLEMENTATION	ADSI	11/09	06/10	TBD	TBD	NO	AWAITING PRIORITIZATION BY IT TO START PROJECT

AGENDA ITEM

JULY 26 2010

ENCLOSURE